



# KLOE-2 INTEGRATION

*E.Dané*

*on behalf of the KLOE-2 collaboration.*

*Laboratori Nazionali di Frascati*


*Frascati*

*20/11/2012*

*45° LNF Scientific Committee*




# KLOE-2 Integration



## 3 MAIN TASKS:

1. Detectors installation on Beam Pipe Support (BPS);
2. Cabling & Piping of the detectors;
3. Insertion in KLOE;

Integration will start after the preparation activities of the DA on beam-pipe will be completed.





## Accelerator Division

### General Activities

- New Beam Pipe Support;
- New BP (sphere);
- Check rails and extraction tools;
- Design of the QF control;
- Shell Modifications;
- BP Cooling design and construction;

### Preparation for BP extraction


- Restricted Area set up;
- Endcaps opening;
- Magnets disassembling;
- Rails preparation and alignment;
- BP extraction and parking in the clean area;

### Beam Pipe activities

- BP sphere check disassembling;
- BPS e- disassembling;
- BPS e+ disassembling;
- BP soldering;
- Tungsten insertion;
- New BPS installation;



## KLOE-2 FINAL GOAL






# Integration Procedure: general tasks

<b>INT. WEST SIDE (IT GAS IN)</b>
IT Support_2 Installation
Soldering BP-QD0_2
COOLING_2 Piping
<b>CCALT_2 Installation</b>
CCALT_2 Cabling
Beam Position Monitor_2
IP Temp. Sensors_2
Isobutane sniffer tubes
<b>IT INSERTION</b>
IT Insertion Tool
IT Traslation Tool
IT Temp Sensor
<b>IT Insertion in Shifted Pos.</b>
<b>INT. EAST SIDE (OUT GAS IN)</b>
IT Support_1 Installation
Soldering BP-QD0_1
COOLING_1 Piping
<b>CCALT_1 Installation</b>
CCALT_1 Cabling
Beam Position Monitor_1
IP Temp. Sensors_1
Isobutane sniffer tubes
IT in Nom. Pos.
Alignment Ref. Installation 1,2

<b>QCALT INSTALLATION</b>
QCALT_1 Installation tool
<b>QCALT_1 Installation</b>
QCALT_2 Installatin Tool
<b>QCALT_2 Installation</b>
QCALT_1,2 cabling
QCALT_1,2 cabling test
<b>IT CABLING AND TEST</b>
<b>PREPARATION FOR INSERTION</b>
Beam Pipe alignment survey
Shell Installation
Beam Pipe Transport

A very detailed schedule under study to find the critical points.



A Mockup is used to get trained on all of these activities;






# KLOE-2 WEST side Integration


INT. WEST SIDE (IT GAS IN)
IT Support_2 Installation
Soldering BP-QD0_2
COOLING_2 Piping
<b>CCALT_2 Installation</b>
CCALT_2 Cabling
Beam Position Monitor_2
IP Temp. Sensors_2
Isobutane sniffer tubes



IT Support Installation



Sphere- QD0 welding



CCALT Modules





# IT Installation

## IT INSTALLATION

IT Insertion Tool




IT Translation Tool

IT Temp Sensor

IT Insertion in Shifted Pos.

Insertion of IT involves the use of two structures:


- Translation Tool;
- Insertion Tool;





# KLOE-2 EAST Side Integration


<b>INT. EAST SIDE (OUT GAS IN )</b>
IT Support_1 Installation
Soldering BP-QDO_1
COOLING_1 Piping
<b>CCALT_1 Installation</b>
CCALT_1 Cabling
Beam Position Monitor_1
IP Temp. Sensors_1
Isobutane sniffer tubes
IT in Nom. Pos.
Alignment Ref. Installation 1,2



Once the IT is in the shifted position it is possible to start the Integration of the East side.

The procedure is symmetrical to the one of the West side.

After the installation of the East side → IT is shifted back to the nominal position. Beam Pipe alignment Reference Tools are installed.







# QCALT Installation

Each QCALT consists of two halves.  
A special tool will be used to integrate the QCALT on the beam pipe.

## QCALT INSTALLATION

QCALT\_1 Installation tool


QCALT\_1 Installation

QCALT\_2 Installatin Tool

QCALT\_2 Installation


QCALT\_1,2 cabling

QCALT\_1,2 cabling test



QCALT Installation Tool


QCALT half part






# IP Temperature



Plot of the QD0 temperature.



- ◆ Due to the fact that IT is sensitive to temperatures above 30 degrees, the area of the IP has been continuously monitored.
- ◆ We have placed 5 temp. sensors to measure the air in the inner region and other 4 temp. sensors in contact with the beam pipe.
- ◆ **Since October 16<sup>th</sup> air at room temperature is flowing in the IP region.**
- ◆ A decrease of the air temperature of about 2 degrees is observed, while the temp. on BP got stabilized to reasonable values



Plot of the air temperature close to the IP.







# IP Cooling: two parallel systems.

## IP WATER COOLING

A liquid cooling system is under study by the DA (G. Sensolini).




All the cooling pipes (air and liquid) pass through the Beam pipe Support.

## IP AIR COOLING



Air cooling test was made in July using the IP Mockup:  
 Power applied: 40W;  
 Air flow: 300 l/min;  
 $\Delta T$  decreasing from 30°C to 25.5 C°;


Airflow in order to cool down the inner part of IT;





# Cabling & Piping

CAVI PER LATO	Num.	Diam. [mm]	Num. IT HV Eq
<b>CCALT</b>			
CCALT_SGN	72	2,4	19
<b>IT</b>			
IT_HV	69	9,0	69
IT_SGN	90	8,0	80
IT_GAS	36	5,0	20
TOT IT	195		169
<b>QCALT*</b>			
QCALT_SGN	48	5,9	32
<b>LET</b>			
LET_SGN	40	1,2	5
<b>SERVICES</b>			
TEMP. SENSOR	5	1,2	1
AIR COOLING	20	6,0	13
LIQ. COOLING	2	5,0	1
BEAM POSITION MON.	4		
<b>TOT</b>	<b>386</b>		<b>409</b>



Preliminary study was made to evaluate the space available for cabling and piping.  
2 critical zones: B and C.




# Critical Zone B: IT - QCALT


First attempt on cabling to learn how to arrange the IT cables on QCALT.



Only 50mm distance available to connect the IT cables and arrange it on QCALT.



Aluminum holders glued on QCALT surface modules.




We are studying a cable map to arrange the IT cables on the QCALT.






# Critical Zone C: QCALT vs BP CF support

- ◆ This is a critical section due to the presence of the positioning system of the beam pipe.
- ◆ This issue is still under discussion with DA.




QCALT



Kloe DC

Carbon Fiber BP support




IT CABLES


QCALT CABLES

BP positioning tool


# Beam-Pipe Insertion (I)




Step 1. Installation of the rails;



Step 2. Insertion of the 1st part of the beam guide;



Step 3. Insertion of the beam guide in the Kloe DC;




Step 4. Shell installation;





# Beam-Pipe Insertion (I)


Step 5. Connecting the shell and insertion of the BP;



Step 6. Translation of the BP in nominal position;



Step 7. Removal of the beam guide;




8. Removal of the the shell ← More critical point

9. Installation of LET detector;



Insertion of the 1st part of beam guide;



PREVIOUS  
INSTALLATION

Insertion of the beam guide in the Kloe DC;




Shell installation and transport BP on rails;



Traslation of the BP to the nominal position;

# KLOE-2 INTEGRATION GANTT



In total 33 working days (1,5 months) necessary for integration activity.  
 22 days devoted to the cabling and test of the IT detector.





# ACTIVITIES IN PROGRESS FOR INTEGRATION TASK

## 1. Detectors Installation on Beam Pipe

Assembly of IT Insertion Tool

Assembly of QCALT Insertion Tool

## 2. Cabling & Piping of the detectors

Air Cooling Piping

Liquid Cooling Piping

Complete Cable Strategy Study on critical zones

Completion of Mockup on critical zones

CCALT Connectors holders

Cable Box

## 3. Beam Pipe insertion in Kloe

Check of insertion system

Sensor for the shell removal (under discussion with DA)

# Conclusions

- Plans for Kloe integration almost ready;
- Mockup for cabling and cooling systems done;
- Critical points related to the interference with Dafne under study:
  - Cabling in the beam pipe support region;
  - Insertion inside Kloe;

A lot of work in front of us for the next months in cooperation with AD experts!