

# Hall F

News meeting - LNGS, February 14 2018

**Augusto Goretti - LNGS**

# Conclusions

- Most of the energy of the Lab are still dedicated to the ongoing inspections (and to the associated required activities)
- We were able to dedicate part of the energy to Hall F
- The ventilation is the only task on the critical path
- According to July schedule, Hall F had to be ready by the end of the year (optimistic)
- In an optimistic view it is still possible but more likely the Hall will be ready by January 2018

# UPDATE OF THE SITUATION

## (News buildings)

- ...we had delays related to the CNAF problems
- 19/12/2017 End of selection of the company (Mancini srl)
- 02/02/2018 All the verification on the company needed by law completed (determina di aggiudicazione)
- 08/02/2018 Signature of the order by the LNGS Director
- Within 10 days from the order the company will have to present all the required warranties
- The RUP (Paolo Martella) will have to communicate the company to start the activities
- The activities will be completed in 60 days
  
- The buildings should be completed within the end of April

# UPDATE OF THE SITUATION

## (Ventilation)

- Initial foreseen cost 20.000 Euro +Vat
- The project was not complete
- Realisation of the new project (the cost is 45000 + VAT)
- 31/01/2018 we had the last quotation to finalise the documents for the tender
- We are in the phase to formalise the increase of the cost in order to have the extra money (within this week)
- In the meanwhile we are integrating all the documents needed for the tender

# UPDATE OF THE SITUATION

## (Ventilation)

- 23/02/2018 -> 12/03/2018 Manifestazione di interesse
- 15/03/2018 -> 16/04/2018 Tender
- 17/04/2018 -> 17/05/2018 Verification required by law
- 25/05/2018 -> Order from director
- 25/05/2018 - 06/06/2018 Time for the company to present the required warranties
- 11/06/2018 Start of the activities
- 28/09/2018 Activities completed