


Siddharta2 run preparation - ONGOING INSTALLATION ACTIVITIES - L. PELLEGRINO 14-12-18

ID	Nome attività	November 2018	December 2018	January 2019	February 2019	March 2019
		12 15 18 21 24 27 30 02 05 08 11 14 17 20 23 26 29	02 05 08 11 14 17 20 23 26 29	01 04 07 10 13 16 19 22 25 28	31 03 06 09 12 15 18 21 24 27	02 05 08 11 14 17
1	TODAY					
2	PROCUREMENT and PREPARATION ACTIVITIES					
3	Y vacuum chambers					
4	vacuum chamber delivery (CECOM)			Cecom		
5	Welding tests (CECOM)				CECOM	
6	Permanent magnet quadrupoles					
7	QD0 PMQ Casing and tools delivery (TECNOALARM)					
8	Permanent magnet blocks delivery (ESRF subcontractor)					
9	QD0 assembly @LNF				meh	
10	QD0 magnetic measurement and trim @ESRF				E	
11	QF cases procurement					
12	QF assembly @LNF				meh	
13	QF magnetic measurement and trim @ESRF				E	
14	Luminometer					
15	Refurbishment and Mounting of structure for IR extraction	GM				
16	Scaffolding mounting	GEP				
17	KLOE end caps opening		GM;meh			
18	Rail mounting and alignment		align;GM			
19	Interaction Region extraction		align;meh;GM			
20	IR disassembling and luminometer recycle			K;meh		
21	Luminometer testing and integration			DA		
22	Other improvements					
23	Damp kicker chambers replacement (MRE RCR)	Vac				
24	New power supplies - procurement and electric installation					
25	New power supplies - control system integration					
26	Wigglers cooling maintenance					
27	ACCELERATOR INSTALLATION					
28	Y chambers installation			meh		
29	Y chambers welding to the Interaction chamber			Cecom		
30	IR vacuum connection to MR					
31	Magnets alignment				align	
32	Services connection					
33	Vacuum: IR1 MRE pumps replacement				Vac	
34	QD0 PM quadrupoles installation				align;meh	
35	QF1 PM quadrupoles installation				align;meh	
36	Luminometer installation				meh	
37	Accelerator ready					19/02
38	ROLL IN Siddharta-2					
39	Siddharta-2 Installation					S
40	READY FOR COMMISSIONING					05/03

SOME DELAYS.....



BUT LITTLE IMPACT AND

MILESTONE UNCHANGED

