


SPARC project

STATUS of the RF SYSTEM

R. BONI *on behalf of the SPARC team*




3rd SPARC Review, Frascati Jan. 13, 2004

Status of the Orders & Tenders

1) Ferrite Circulator (**USA**)

ordered (PO/2568)


delivery Jan. 2004



2) Power Dividers (**China-IHEP**)

ordered (PO/2573)


delivery Apr. 2004



3) Directional Couplers (**China-IHEP**)

ordered (PO/2568)


delivery June 2004



12 units


4) Low Peak Power

RF Windows (**China - IHEP**)



5 units


< 30 MWp




ordered → Oct. 2003
delivery → Sept. 2004

5) High Peak Power

RF Windows (**USA**)




5 units



2 items ordered
delivery → May 2004



3 items being ordered
delivery Sept 2004




6) Variable Attenuators and Phase Shifters

Tender to be completed

expected delivery → Dec. 2004

we need
4 variable Attenuators
& 2 variable Phase Shifters



8) Solid state 250 W_{peak} power amp. (klystron RF drivers)

Tender → completed

Supplier → MILMEGA Ltd (UK).

Order → Febr. 2004


Delivery → October 2004.

1 psec rms
pulse-to-pulse
phase stability



Line Type Pulser Main Units

Puls-Plasmatechnik GmbH
Dortmund 19.8.2003 G.B.




9) MODULATORS

**The Supplier will be the
“ Puls-PlasmaTechnik “ (D)
P.P.T. have already supplied
High Power Modulators
to other Accelerator Laboratories.
The delivery of the 1th unit is
scheduled 15 months from the order**


ORDER JAN 2004

1th Unit DELIVERY MAY 2005



3rd SPARC Review, Frascati Jan. 13, 2004

INSTALLATION OF THE POWER MODULATORS



9) Accelerating Sections

The Supplier will be the Japanese company **MITSUBISHI HEAVY INDUSTRIES**.

Mitsubishi is the supplier of High RF Field Structures to numerous Accelerator Far East Laboratories (KEK, Taiwan, Pohang).

Delivery of 2 units is foreseen by **January 2005**.

$E > 30 \text{ MV/m}$

guaranteed !!

11. Field level

1) KEK ATF actual result : 40MV/m peak ($1\mu\text{s}$ width 25pps, nominal 30MV/m)

after 600h(200h SLED off +400h SLED on) RF aging

2) sp8 actual result


: 30MV/m peak ($4\mu\text{s}$ width 60pps, nominal 18MV/m)

MITSUBISHI is strongly involved in R&D of high gradient RF structures

TH403 - High Gradient Tests on S-band Accelerating Structure

Y. Igarashi, S. Yamaguchi, Y. Higashi, A. Enomoto, T. Oogoe, K. Kakihara, and S. Ohsawa (KEK)

Accelerating gradient of electron linacs is limited by rf breakdown in its accelerating structure. Improvement of the breakdown limit is therefore indispensable for the future upgrade of the KEKB injector linac as well as the linear collider. High-power tests were performed on a conventional S-band 2m-long accelerating structure for the KEKB injector linac. An average accelerating gradient of 40MV/m and a field enhancement factor of 53 were obtained after conditioning with 1×10^8 rf shots. Results of high-power test after pure-water high-pressure rinsing of the structure will also be presented.



I05 - Ph


vashita (K)

In PRISM(Ph: 120MeV+50% produced by s rather low R muons($<1\mu\text{s}$), quickly rise to 6MHz. Such s


TH406 - Stability of

G. Isoyama, S.


We are study University. Th




**S-band accelerating structures
at the POHANG ACC. LAB.
(2 GeV LINAC)
manufactured by MITSUBISHI**



7) Rectangular S-band
waveguides




request for tender → Jan 2004
expected delivery → end 2004





Specifications


size WR284 (74 x 36 mm)
material OFHC copper
operation in vacuum 10 nTorr




3rd SPARC Review, Frascati Jan. 13, 2004







3rd SPARC Review, Frascati Jan. 13, 2004



WAVEGUIDES SYSTEM PROCUREMENT

- 1) Define precisely, with the CAD drw, length and n° of Straights and number of Bends.

... within January 2004

- 2) Ask INFN to authorize the bid (*gara a trattativa privata*)

..... authorization Febr. 2004.

..... nomination of the Comission March 2004

About 7 months

- 3) Execute the tender: invitation, Commission meetings, Council of Dir. Approval,


... emission of the order September 2004


- 4) Delivery of 1th group of waveguides

April 2005

..... delivery of 2nd group of waveguides

June 2005





RF input waveguide

photocatode port

RF GUN

"UCLA-INFN collaboration"


2856 MHz

15 MW RF input

6 MeV beam out energy

vacuum port

DELIVERY sept. 2004



beam out

laser beam input port

CONCLUSIONS

RF DESIGN



FROZEN

ORDERS



almost completed

MILESTONES




ACCELERATING SECTION
DELIVERY




APRIL 2005

WAVEGUIDE SYSTEM
INSTALLATION



APRIL – JULY 2005

RF STATIONS
INSTALLATION & TESTS



MAY – JULY 2005