



# WA9 - Infrastructures

---

TDR Review Committee – First meeting

- WA 9 structure
- Milestones
- Building Final Draft status
- Beam DUMPs
- Authorization process (Permitting)
- Planning





- Input to WA 9
  - Frist Modulator Technical Data Sheet Approved
  - Functional Utilities Matrix (FUM) Approval
- WA 9 Output
  - Machine Components' First Installation
  - Building Handover
  - Utilities Hooked and Commissioned

- Final Draft delivered by the Designer
- INFN review needed, especially (but not only...) plants
- Cost evaluation review needed for impact on next phases (project validation, DED development, tender for construction preparation)


















## Section



SEZIONE LONGITUDINALE AA' - scala 1:200




Max Values	DUMP_1.1	DUMP_1.2	DUMP_1.3	DUMP_2	DUMP_3
Location	Injector Exit	Compressor Exit	Plasma Exit	FEL Exit	Compton/Positron Sources Exit?
Energy [GeV]	0.3	0.8	1.2	1.2	5
Q [pC]	500	500	500	500	50
Peak Current [kA]	3	3	3	3	3
Rep. Rate [Hz]	100	100	100	100	100
Average Current [nA]	50	50	50	50	5
Beam Power [W]	15	40	60	60	25

All the five dumps foreseen at the present serve to avoid that the primary beam hits the shielding walls and to absorb the electromagnetic cascade.

Dumps layout are mainly determined by parameters of the impinging beam as listed in table as well as by angle of electron deflection and dose constraints for external areas.

Main features of a dump:  
Absorption efficiency, lifetime, compactness, simple fabrication method, induced radioactivity, thermal characteristics of dump materials, dump handling





Energy 1GeV power 60 watt

Energy 5 GeV power 25 watt


Dumps with graphite instead the aluminum are also being considered

No cooling should be necessary considering the powers involved  
but a calculation with Ansys should be done





Total weight kg 2400

In the lower energy cases, a thickness of Al equal to 50 cm and 25 cm was used. Total weight 1680 and 1300 kg









- With the Final Draft approval the request for the Building construction permitting can be issued (Conferenza dei Servizi).
  - Also from the conventional safety point of view, in order to present the Prevention and Emergency Plan to the Internal Affairs Ministry – Fire Department, a **detailed** technical and functional description of each and every space (LINAC bunker, Clean Rooms, Experimental Halls, Control Rooms, etc.) is needed.
- In order to obtain the Authorization from the combination of Ministries involved in the process concerning the **Operation** of radiation producing machines, a **detailed** and “**frozen**” (any change implies new permitting process) description of all the possible configurations of operation is needed (recently renewed BTF2 installation).

- For authorization purposes, as far as the IAM – FD area is concerned, the Eupraxia complex design, both from the architectural point of view and from the accelerating machine point of view was analysed in accordance to the requirements of the new Fire Prevention Code issued by the D.M. of 03/08/2015 and s.i. .
- Preliminary contacts with the Command were already made in order to obtain, by means of the Certified Report, the Start of the Activity to operate the Machine pursuant to the D.P.R. 1551/2011
- At present, no problems in obtaining the necessary authorizations are envisaged.




# Planning






20	▲ HI-TECH COOLING & HVAC	1546 days	Mon 01/06/20	Mon 04/05/26
21	Requirements Collection	18 mons	Mon 01/06/20	Fri 15/10/21
22	Feasibility Study [HI Stability Cooling R&D]	12 mons	Mon 18/10/21	Fri 16/09/22
23	INFN Front End Engineering Design (FEED)	10 mons	Mon 19/09/22	Fri 23/06/23
24	Tender Issue for Design Finalization	6 mons	Tue 30/01/24	Mon 15/07/24
25	FD & DED Issue	6 mons	Tue 16/07/24	Mon 30/12/24
26	Tender Issue for Design Administrative Check	5 mons	Tue 30/01/24	Mon 17/06/24
27	DED Administrative Check (appointed professional)	1 mon	Tue 31/12/24	Mon 27/01/25
28	DED INFN Validation	2 wks	Tue 28/01/25	Mon 10/02/25
29	Tender for Construction Issue	8 mons	Tue 11/02/25	Mon 22/09/25
30	Construction	6 mons	Tue 23/09/25	Mon 09/03/26
31	Commissioning and Start-up	2 mons	Tue 10/03/26	Mon 04/05/26
32	▲ HI-TECH ELECTRICAL INSTALLATIONS [HARMONIC REJECTION FILTERS]	800 days	Thu 15/06/23	Wed 08/07/26
33	Feasibility Study [R&D]	6 mons	Thu 15/06/23	Wed 29/11/23
34	INFN DED Issue	10 mons	Thu 30/11/23	Wed 04/09/24
35	Tender for Installation	8 mons	Thu 05/09/24	Wed 16/04/25
36	Supply and Installation + Machine Components' Hookup	6 mons	Thu 27/11/25	Wed 13/05/26
37	Commissioning and Start-up	2 mons	Thu 14/05/26	Wed 08/07/26







# Thank you for your attention