




The new INFN Data Center at Bologna Tecnopolo

Luca dell'Agnello INFN-CNAF

April 13, 2021

A great opportunity

- In 2019 ER Region decided to promote a new district, the Tecnopolo, devoted to research, innovation and technological development
 - 3 halls assigned to ECMWF for the new data center
- A pre-exascale machine (Leonardo) funded by EuroHPC and Italian Ministry of Research and University assigned to a Consortium led by CINECA and INFN
- $>\sim 15000 \text{ m}^2$ (for IT and technical plants) allocated for two data center suitable to host both Leonardo and INFN Tier1



Aerial view of Tecnopolo area




- G1 – chillers + dry coolers
- G3 – UPS + generators
- B5 – INFN data hall
- C2 – CINECA data hall

INFN and CINECA joint initiative for Tecnopolo

- Long term project to satisfy computing needs of INFN for several years
 - 1st phase driven by LHC Run 3 (2021-2026)
 - 2nd phase driven by HL-LHC (2027-)
- INFN Tier1 will be migrated to the hall B5
- The pre-exascale machine **Leonardo** will be installed in the adjacent hall C2
- A direct network interconnection will be available between the two data centers
- INFN and CINECA data centers will share
 - Technological plants (power and cooling)
 - Security and surveillance services



Tecnopolo vs. LHC schedule




The main characteristics of the two phases

IT power [MW]	Phase 1	Phase 2
Years	2021-2026	2027-2030
INFN	2	3-10
CINECA	8	10
Total	10	13-20

Tier1@CNAF:

- 800 m² for IT
- Power: 1.4 MW

PUE@Tecnopolo: 1.1
PUE@CNAF: 1.6



B5

DATA HALL INFN

C2

DATA HALL CINECA

IT surface [m ²]	Phase 1	Phase 2	Future Expansion (requested)
Years	2021-2026	2027-2030	Beyond 2030
INFN	1560	2060 (+500)	3060 (+1000)
CINECA	1000	2200 (+1200)	3200 (+1000)
Total	2560	4260 (+1700)	6260 (+2000)

**Surface for
Technical
Infrastructures**

**Plants
[m²]**

9460


**Tunnels
[m²]**

3525

Central infrastructures (sized for both phase 1 and phase 2)

- Primary electrical and hydraulic distribution in data halls B5 and C2
- Located in halls G1, G3 and on the second floor of C2
- 9460 m² in the halls (G1,G3,C2) + 3525 m² of tunnels to data halls
- Secondary infrastructures
 - Power distribution, hydraulic distribution for temperate and cold water, the ventilation and conditioning system, security systems and access control
 - Located within data center (or near it)
- Power distribution: 4 main branches (3+1 redundancy) consisting of 4x3200 A busways
 - Phase 1: up to a maximum of 3 MW under UPS with (3+1) redundancy (4x1 MW UPS)
- Hydraulic distribution (3+1 redundancy)
 - Temperate water (40-50 °C) for racks with DLC (40-80 kW/rack)
 - Chilled water (19-26 °C) for racks with rear door and/or plenum cooling (up to 30 kW/rack)

The layout of the data halls



Requirements

2025:


- CPU (~1 MHS06) – part of pledges from Leonardo + ~3-8 racks
- Disk (~100-120 net PB) – from 25 to 60 racks depending on the storage model
- Tape – space to install up to 4 libraries
- Services – 24 racks

Storage area with 16 kW racks
2 options for racks in CPU area:


- 40 kW racks (with cooling plenum)
- Racks with DLC (80-90 kW)

Leonardo: the pre-exascale machine

- The tender was assigned to ATOS-BULL (August 2020)
 - Delivery scheduled for the end of 2021
- 2 partitions
 - General Purpose (~3 MHS06)
 - 2 **Sapphire Rapids** CPUs/node
 - No Ethernet: card
 - Interconnection to Tier1 via IB
 - Skyway IB-Ethernet (2x1.6 Tbits)
 - HPC (“boost”)
 - 1 CPU (Ice Lake) + 4 Nvidia GPUs/node
- A fraction of the GP partition will be used for our experiments
 - Opportunistic use also possible
- Possibility to buy additional 3-4 racks for the Tier1 is under evaluation



The road to Tecnopolo



- Use of the buildings granted by RER to INFN&CINECA (35 years)
- Preliminary renovation works started
- Executive project to be finalized end of Q1 2021
- Agreement in discussion with TERNA (ENEL in the 1st phase) for the provisioning of electric power
- Framework agreement is being finalized between INFN and CINECA
 - Management of technological plants
 - Use of Leonardo computing time

At work in the CINECA data hall (C2)



- Actual migration of resources and services from the end of 2022
- The real challenge: minimize down of services
 - Install services on new hardware at the new data center
 - Copy the data and then move the storage devices
- Only move hardware with at least ~2 years of service life remaining
 - Part of storage will remain at CNAF until phase-out
 - Almost no CPU migrated (most of CPU at CINECA or obsolete)
- Tenders for 2022 resources to be installed at Tecnopolo
- DCI to interconnect Tier1@CNAF and Tecnopolo
 - 1.2 Tbps over a single fiber pair
 - LAN extension
 - Allowing smooth transition of the services
 - Copy of data

Purchase	End of maint.	TB-N
2015	Mar-21	10050
2016	May-22	3640
2017	Jun-23	7984
2018	Nov-23	11521
2019	Jun-25	5022
2020	May-27	8700
2020	May-26	2000
2021	2027?	4700

- 2021-2022: preparation of the data halls and technological plants
 - 3 MW of power (phase 1, 2022-2026)
 - Up to 10 MW of power (phase 2, 2027-)
- End of 2022: start of migration
 - Exploit Leonardo for part of CPU pledges
- Migration planned to be done with no downs (or almost)
 - Storage systems moved one by one with previous data copy (no down)
 - Down of one library at a time ($O(10 \text{ days})$) will not prevent data being transferred from CERN
 - Down scheduled for network routing change ($O(1 \text{ h})$)
- Current data center will remain in production until the end of 2023

