


WA9 - Infrastructures


TDR Review Committee – Second meeting



- WA 9 since last time
- Building Final Draft status
- Planning
- R.C. F&R from previous meetings
- WA 9 R&D Financial requests

- Building Final Draft was officially delivered by the engineering company (Mythos)
- INFN review process was carried out and there's a meeting scheduled for tomorrow with Mythos for the final “rigging” and approval (see next on planning and costs)
- After FD validation the building permitting request process will start (already started preliminary activities, in order to accelerate and save time)
- A dedicated review meeting with an expert panel (chaired by L. Scibile) will take place by the end of the year to validate the main technical choices for civil works and plants












Building Final Draft status








Planning



- As we are running late (accumulated during FD phase), we considered changing the building baseline trying to recover time
- The tender for the external administrative check was postponed only for the DED. This can make us recover 3-4 months
- We considered adding some contingency to the construction phase of the building, in order to be more adherent to current Civil Works time spans
- A cost review of the Building with the LNF Steering Committee and INFN GE is foreseen after the meeting with Mytos

Task Name	Task finish date								
	Old baseline	New baseline							
First Modulator Technical Data Sheet Approved	Thu 15/06/22	Thu 15/06/23							
FUM Approval	Tue 30/01/23	Tue 30/01/24							
Machine Components' First Installation	Wed 15/10/24	Wed 15/10/25							
EUPRAXIA@SparcLAB BUILDING	Fri 17/07/26	Thu 16/09/27							
Final Draft Issue	Mon 01/03/21	Mon 01/03/21							
INFN FD Review	Mon 29/03/21	Thu 28/10/21							
Final Draft Amendment	Mon 19/04/21	Thu 18/11/21							
Final Draft Administrative Check (internal INFN)	Fri 15/10/21	Thu 13/01/22		Final Draft Administrative Check (appointed professional)					
Final Draft INFN Validation	Fri 29/10/21	Thu 27/01/22							
Building Permitting Request	Fri 30/09/22	Thu 29/12/22							
Tender Issue for Detailed Engineering Design Administrative	Fri 20/08/21	Thu 23/02/23							
Detailed Engineering Design (DED) Issue	Fri 17/03/23	Thu 15/06/23							
INFN DED Review	Fri 14/04/23	Thu 13/07/23							
DED Amendment	Fri 12/05/23	Thu 10/08/23							
DED Administrative Check (appointed professional)	Fri 04/08/23	Thu 02/11/23							
DED INFN Validation	Fri 18/08/23	Thu 16/11/23							
Tender for Building Construction Issue	Fri 19/07/24	Thu 17/10/24							
Building Construction	Fri 22/05/26	Thu 22/07/27							
Building Commissioning and Handover	Fri 17/07/26	Thu 16/09/27							





RC: “The chapter on the electrical power distribution shall include the summary of the actual power requirements for each equipment to be able to judge the proposed design”

Electrical detailed design is based on the base-line of RF and Magnets power supply estimation:

RF Power supply:	Power demand	Max Power Available
2 S-band modulators		
4 X-Band modulators 1	700 kVA	1000 kVA
X-Band modulators		
Magnet Power supply:		
Baseline: E_TL2=1GeV - E_TL3=1 GeV	562 kVA	
		1000 kVA
Upgrade: E_TL2=2GeV - E_TL3=5 GeV	773 kVA (total)	

Courtesy Ruggero Ricci

	KVA
RF power Units	700
Magnet PS (included upgrade @5 GeV)	773
Laser	150
Experiemental users	300
Vacuum, electronics and controls	100
Tot machine	2023
Process Cooling	360
HVAC	400
Lighting	30
Services	30
Tot AUX	820
Total Power demand	2843

MV/LV substation: 3 TR 1600 kVA	4800
Load/installed	59%

Potential extensions

- 4th Transformer space and box and power available
- Harmonic compensation Filter, depending on the design of modulators
 - to be defined after modulator design approval -> see WA 4
- Voltage dip compensator

Courtesy Ruggero Ricci

RC: “Detailed radio-protection calculations shall be carried out before detailed design of the civil engineering structures.”

In order to perform detailed calculations machine layout, as per components and their position, should be fixed

As this is part of the TDR issuing, calculations have been carried out taking into account safety margins and worst case assumptions

As preliminary calculations have been carried out for the dumps, these can be evaluated exploiting the possibility to validate them for the STAR Project ongoing in Calabria, for which same dumps are in use


Courtesy Adolfo Esposito

RC: “Fire protection concept adopted for the buildings and the infrastructure (sectorisation, fire escapes, smoke extraction, type of the ventilation, etc.)”

The study and verification of the project parameters are the results of the application of a legislative framework that falls within the scope of the Presidential Decree n. 151 of 2011. Nuclear accelerator machines fall under activity no. 58 of the same decree. For the Eupraxia complex, both for the building and for the infrastructures, the specific rules will be applied in a prescriptive manner, because their applicability already provides for the verification of a risk scenario and its containment

Dr. S. Vescovi is conducting the authorization process at the institutional bodies delegated to carry out legal checks

Courtesy Sandro Vescovi



- **RadioProtection studies 50k€ for 2022**


This request is for the purchase of instrumentation needed to characterize the components and test the dumps for RP purposes


- **High stability cooling skid 50k€ for 2022**

This request is for the installation of a test bench to characterize, from a thermal and hydraulic point of view, the main and most demanding components of the accelerator as soon as prototypes are available

Thank you for your attention

SPARE SLIDES






Max Values	DUMP_1.1	DUMP_1.2	DUMP_1.3	DUMP_2	DUMP_3
Location	Injector Exit	Compressor Exit	Plasma Exit	FEL Exit	Compton/Positron Sources Exit?
Energy [GeV]	0.3	0.8	1.2	1.2	5
Q [pC]	500	500	500	500	50
Peak Current [kA]	3	3	3	3	3
Rep. Rate [Hz]	100	100	100	100	100
Average Current [nA]	50	50	50	50	5
Beam Power [W]	15	40	60	60	25

All the five dumps foreseen at the present serve to avoid that the primary beam hits the shielding walls and to absorb the electromagnetic cascade.


Dumps layout are mainly determined by parameters of the impinging beam as listed in table as well as by angle of electron deflection and dose constraints for external areas.

Main features of a dump:
Absorption efficiency, lifetime, compactness, simple fabrication method, induced radioactivity, thermal characteristics of dump materials, dump handling




Energy 1GeV power 60 watt

Energy 5 GeV power 25 watt



Dumps with graphite instead the aluminum are also being considered

No cooling should be necessary considering the powers involved
but a calculation with Ansys should be done





Total weight kg 2400

In the lower energy cases, a thickness of Al equal to 50 cm and 25 cm was used. Total weight 1680 and 1300 kg

- For authorization purposes, as far as the IAM – FD area is concerned, the Eupraxia complex design, both from the architectural point of view and from the accelerating machine point of view was analysed in accordance to the requirements of the new Fire Prevention Code issued by the D.M. of 03/08/2015 and s.i. .
- Preliminary contacts with the Command were already made in order to obtain, by means of the Certified Report, the Start of the Activity to operate the Machine pursuant to the D.P.R. 151/2011
- At present, no problems in obtaining the necessary authorizations are envisaged.

Planning





20	▲ HI-TECH COOLING & HVAC	1546 days	Mon 01/06/20	Mon 04/05/26
21	Requirements Collection	18 mons	Mon 01/06/20	Fri 15/10/21
22	Feasibility Study [HI Stability Cooling R&D]	12 mons	Mon 18/10/21	Fri 16/09/22
23	INFN Front End Engineering Design (FEED)	10 mons	Mon 19/09/22	Fri 23/06/23
24	Tender Issue for Design Finalization	6 mons	Tue 30/01/24	Mon 15/07/24
25	FD & DED Issue	6 mons	Tue 16/07/24	Mon 30/12/24
26	Tender Issue for Design Administrative Check	5 mons	Tue 30/01/24	Mon 17/06/24
27	DED Administrative Check (appointed professional)	1 mon	Tue 31/12/24	Mon 27/01/25
28	DED INFN Validation	2 wks	Tue 28/01/25	Mon 10/02/25
29	Tender for Construction Issue	8 mons	Tue 11/02/25	Mon 22/09/25
30	Construction	6 mons	Tue 23/09/25	Mon 09/03/26
31	Commissioning and Start-up	2 mons	Tue 10/03/26	Mon 04/05/26
32	▲ HI-TECH ELECTRICAL INSTALLATIONS [HARMONIC REJECTION FILTERS]	800 days	Thu 15/06/23	Wed 08/07/26
33	Feasibility Study [R&D]	6 mons	Thu 15/06/23	Wed 29/11/23
34	INFN DED Issue	10 mons	Thu 30/11/23	Wed 04/09/24
35	Tender for Installation	8 mons	Thu 05/09/24	Wed 16/04/25
36	Supply and Installation + Machine Components' Hookup	6 mons	Thu 27/11/25	Wed 13/05/26
37	Commissioning and Start-up	2 mons	Thu 14/05/26	Wed 08/07/26

