
CYGN0-04 project status & prospectives the phase1



G. Mazzitelli CYGNO annual meeting 4/6-12-2023

CYGNO/INITIUI			
WBS ID	TASK		
WP1	Physics		
1,1	solar neutrino sensitivity		
1,2	dark matter sensitivity		
1,3	physical parameters PHASE 2		
WP2	Data Analysis		
2,1	reconstruc/background v0		
2,2	reconstruc/background v1		
2,3	detector analisys PHASE 1		
WP3	Detector Simulation		
3,1	valdete PHASE 0 results		
3,2	Montecarlo for PHASE 1		
3,3	estimation for PHASE 2		
WP4	Detector Design and Construction		
4,1	executive layout infrastructure		
4,2	executive layout of the detector		
4,3	procurements of components		
4,4	install infrastructure		
4,5	install detector		
4,6	commissioning & calibration		
4,8	decommissioning		
WP5	Auxiliary Services		
5,1	validating gas system		
5,2	validating DAQ v0		
5,3	validating DAQ v1		
WP6	Research and Development		
6,1	validating large GEM		

validating sensors and lens

validating R&D for PHASE 2

validation of materials

and log


6,4


6,6

6,7

validating field cage component


validating cathode power distribution





guidelines for phase1

- follow tasks addressed in the TDR and it's amendment coming form the SC
- use WP structure defined in the WP in order to better monitor milestone and deliverables
- the general meeting must be address to have a report of any WP
- WP meeting must be the report of any task of the WP and need to be addressed not only to the competition of the detector but also taking in to account the milestones/deliverables of the project



Piano Qualità – CSN2

Technical Design Report - TDR CYGNO-04/INITIUM

This document identifies and describes the characteristics and technical requirements from the CYGNO-04/INITIUM Experiment related to the installation at Hall F of the Gran Sasso National Laboratories (LNGS)

Verificato da	Approvato da
G. Bucciarelli	E. Privitali
M. Tobia	
A. Goretti	
R. Adinolfi	
L. Cappelli	
	G. Bucciarelli M. Tobia A. Goretti R. Adinolfi

Distribution list:

- Commissione Scientifica Nazionale 2 (CSN2)
- Direttore LNGS
- Servizi LNGS
- SCICOM LNGS

guidelines for phase1 WP

- WP1 Physics (meeting missed, report missed)
- WP2 Analysis (biweekly meeting, report missed)
- WP3 Simulation (biweekly meeting, report missed)
- WP4 Design and Construction (weekly meeting and report)
- WP5 Auxiliary service (biweekly meeting DAQ only, report missed)
- WP6 R&D (meeting missed, partially discussed in WP4 meeting for items belonging to WP4)

guidelines for phase1

- report is ! slides:
- it must be not a narration of what is going on (slides are there)
- it have to be a list of task/activities and decision taken (bullet, one sentence)
- possibly report "who" is in charge of it
- it have to be share with experiments spokesperson, TM, SC leader
- it have to be archived somewhere

guidelines for phase1 example of weekly report of WP4

LNGS

- tutto pronto per il rompimento
- ma problema sul sistema di gas, come se non arrivare gas sul rivelatore. Probabilmente i bidoni hanno "pinzato" il tubo, o tubo che si e' sfilato.
- martedì ricontrollo e re-check della linea
- martedì Daniele, Roberto ok (mattina gas, riempimento bidone per la mattina di mercoledì)
- mercoledì roberto, Cesidio (possibile supporto di RM1) riempimento acqua.
- giovedì (Danile, Roberto, Cesidio) fine riempimento
- aggiorniamo a domai pranzo per i passi successivi.

GIN:

- sostituzione GIN1/GIN2, problemi di scarica sulla FC e di umidità nel gas.
- il sistema gas senza GIN ha umidità 0. Quindi ancora GIN perde. Procediamo quindi a fare ulteriori test con le viti di plastica.

MANGO:

- test in corso con il flusso.

CYGNO04

- ordine infrastruttura, prioritario trovare una soluzione.
- disegno di CYGNO04
- lanciata misura meccanica sulle GEM 80*50, misura in analisi.

if you use mailing list to send the notes the log is automatic https://lists.lnf.infn.it/sympa/arc/cygno_lnf/2023-11/

safety and radio-protection communication as GLIMOS and RAE

I want to remind you to strictly follow the protocols you have learned in the safety and radiation protection courses. I don't know who left the source like in the picture below (not in the locker in the control room) without the internal parts and the notice, but this is only part of the issue because I often find similar situations.

In particular:

- you must wear personal protective equipment (DPI).
- the workplace must be kept clean and tidy.
- the use of any unauthorized liquids or materials is not permitted.
- furthermore, all waste materials must be handled and disposed of correctly.

Last but not least, nobody is authorized to undertake any task involving risks not previously declared and for witch you are trained." These changes should make your message more precise and easier to understand.

PS By the way, only Samuele and Betta are allowed, to the best of my knowledge, to install and remove the source. In particular, technicians should not be asked to do this. If you have undergone the necessary training at your institution to be authorized to handle the source, **you must provide your radiation protection documentation to LNGS Radioprotezioni Service**. Otherwise, these individuals cannot install or remove the source. To be clear, the personnel in RM1 are not permitted to install or remove the source, even if they have completed the training, unless they provide their radiation protection documentation to LNGS.

you are strongly invited to read documentation available for safety and environmental items

IT@LNGS

Dear XXX YYY, your access to LNGS IT resources will expire in 30 days.

This may be due to the fact that this is the date that the IT representative of your experiment or project chose for the expiration of your account, or because two years passed since it was requested. If appropriate, ask the IT representative of your experiment or project to extend your account duration.


Please make sure that she/he indicates rita.antonietti@roma3.infn.it as your e-mail address. If you would like to change your contact e-mail please write to calcolo@lngs.infn.it.


Thanks, the Computing and Network Service at LNGS.

Just sed me an email to extend the account duration! remember that this is valid for any interaction about computing with LNGS


IT infrastructure@ CLOUD-CANF (CNAF migration to new site)

- queue migration (done)
- services migration (in progress) some malfunctioning or service interruption its foressen
- documentation on git is always update (in progress)
- we are running over pledge (apart for CPU), but in pledge 2024:
 - CPU +2800 tot 5000 HS06 + 130%
 - DISK +125, tot 180 TB +230%
 - TAPE +150 TB, tot 200 TB +130%
- because of a problem with the tender of all INFN disks resources, we have to take care of it with attention





Running over disk space



- analysis (55%/3TB) and simulation (80%/7TB) are running close to the limit
- info: https://github.com/CYGNUS-RD/cygno/blob/main/infrastructure.md

Design & Construction

WP4 & LNF task in WP6

D&C team!

and more





+ Saviano e Caponero ...








LNF echosystem (WP2-WP4-WP5-WP6)


Design and Contraction

IT infrastructure and Services and now also Analysis












GEM/FC ecc






WP5-WP6 tasks

- ended tests on LIME2 (KFC/tape FC/gas)
- D6.1 tests of GIN (printed circuit FC/ Cathode/gas in progress, critical
- M6.1 validating large GEMs in progress. although partially in late but is not critical.
- support to gas system, filter test and D5.1, critical and in late




LIME RUN1->RUN4

phase0




LIME RUN1->RUN4


phase0 - M3.1 validating montecarlo




LIME RUN4 setup


last step of phase0







CYGNO-04 phase1



G. Mazzitelli CYGNO annual meeting 4/6-12-2023

phase 1 - CYGNO-04





DoclD

Validità

INFN-PM-QA-504

1.0.1

Rilasciato

Data 29/6/2022

Piano Qualità - CSN2

Technical Design Report - TDR CYGNO-04/INITIUM

This document identifies and describes the characteristics and technical requirements from the CYGNO-04/INITIUM Experiment related to the installation at Hall F of the Gran Sasso National Laboratories (LNGS)


Autore	Verificato da	Approvato da
E. Baracchini		
C. Capoccia		
L. Leonzi		
G. Mazzitelli		
D. Pinci		
F. Rosatelli		
S. Tomassini		


Distribution list:

- Commissione Scientifica Nazionale 2 (CSN2)
- Direttore LNGS
- Servizi LNGS
- SCICOM LNGS

phase 1 - CYGNO-04


hall F setup





M4.1 executive layout of infrastructure


phase1 - Apr 23 - completed




D4.1 installation of the infrastructure


phase1 - Nov 24 in progress - hopefully Feb. 24

- the tender as been assigned we are waiting for GSSI formalisation of the procurements
- the installation have to be done between Gen-Feb. 24 because of critical overlap with PNRR
- the design and tender includes power distribution, air distribution, compressed air, ecc. ecc.



TDR preliminary design







full detector shielded (Cu+water)

FC/Cathode/GEM/camera setup


- because no different solutions came from the R&D-WP6 and what we learned from LIME/GIN, we choose to implement best compromise from letterature ints and our knowledge.
- This probably is not the best detector we can build, finding optimal solution for saturation, radioactivity etc, etc, but is the only way to realise the project in time to exploit the ERC founds



phase1 - Sep 23 started (in late)




we decided to confirm an hermetic solution, different from the path chosen for LIME, in order to avoid issue related to gas tightness, lower materials inside and allows maximum physics application range



phase1 - Sep 23 started (in late)

- the hermetic solution provide us the best compromise between performance/costs
- but...
 - we still don't know witch are the optics (fix position etc), windows, and costs
 - we still don't know how much money we have for overall project! and so if have to use Opera Cu or worst if we can do it.
 - we sill have to validate internal components with exhaustive tests, decide materials, thickens allowed, etc, etc



M4.3 procurements of components

phase1 - Sep 24 started




- printed circuits for FC electromechanics behaviour are under test (see Alex talk), can be relies of the dimension need and easy purchased. But we miss radio purity qualification
- **GEM and GEM frame** electromechanics test are ongoing (see Luigi talk), we need radio purity qualification in order to define material thickness allowed, material soft the screw, etc, etc.
- we plan to use Lomba cathode, we have only one sample of it, probably enough to assemble what we need. Test are in program close, but if we fail we run over of spare.

WP5-M5.2/D5.2 DAD & computing infrastructure

demonstrate the technique and ...


LIME



5*10 litres, 1 camera 10 MB/event 0.2—>0.01 Hz


WP5-M5.2/D5.2 DAD & computing infrastructure

demonstrate the technique and feasibility of ...



WP5-M5.2/D5.2 DAD & computing infrastructure


demonstrate the technique and feasibility of large scale detector



D5.1 Gas System

phase1 - Apr. 23 (in late?)

- the gas system is our single point of failure, ti cost 80ke and we don't have a spere;
- after about 1.5 year seems that main issue are resolved and we probably close the deliverable;
- actually the purification, part of the deliverable has never been tested. we are still running with part of the chemical filter and we never test the radio cleaning one fundamental for CYGNO-04;



conclusion

similar to last annual meeting conclusion...

- the interference between LIME fault and operation during the 2023 bring to a delay in some of the foreseen operations for this year starting from the WP4 duty.
- because of LIME operations the personnel in task of WP2/WP5 and WP6 do not seems to be fully committed to achievements of milestones/deliverable scheduled on the CYGNO-04 project.
- anyhow the most important critical points are:
 - we still do not have fully decide how we want to build the detector;
 - we sill don't know if we have the many to build it.