



Istituto Nazionale di Fisica Nucleare
SEZIONE DI FERRARA

KLOE to SAND

Magnet Coil: dismantling and transport (WP5)


Review

Overview

- Services, structures and tools
- Design Status
- Open points
- Working Procedure
- Organization

Cryostat and Magnet Coil: dimensions and weight

nil volentibus arduum



(Cryostat + Coil) dimensions: $\Phi = 5766$ mm ; $L = 4400$ mm



Cryostat + Coil \approx 40 tons

20 x




Main services, structures and tools: extraction

nil volentibus arduum




Crane = 22 t + 22 t




Extraction/Insertion Tool



Loading Dock



Trolley System



Cradle



Lugs

Main services, structures and tools: transport



Two cranes



Lifting Beam



Design Status

Design Status



Tool	3D Model	Workshop Drawings	Sizing and verification calculations	Certification (CE and ASME)	Technical Specification for tender
Extraction and Insertion	Done	Done	Done	To be done	Done
Trolley System	Done	Done	Done	To be done	Done
Cradle	Done	Done	Done	To be done	Done
Lugs	Done	Done	Done	To be done	Done
Tirfort System	Done	Done	Done	To be done	Done

Other project documents	
Work Practices Plan (operating procedure)	Under review
Safety Plan	Under preparation

Design Status: transport cradle


nil volentibus arduum

All workshop drawings are ready
 Technical specification is ready




Design Status: extraction/insertion tool

nil volentibus arduum




All workshop drawings are ready
Technical specification is ready




Design Status: lugs

nil volentibus arduum




All workshop drawings are ready
Technical specification is ready




Design Status: trolley system

nil volentibus arduum




All workshop drawings are ready
 Technical specification is ready




Working Procedure

KLOE: outdoor area

nil volentibus arduum




KLOE: outdoor area





Magnet extraction: working procedure

nil volentibus arduum




Magnet: preparation for transport

nil volentibus arduum



Handling




Magnet: temporary storage at LNF

nil volentibus arduum



Protection Wrapping







Temporary Storage Tent


Open Points to be checked

Cryostat: trolley and sliders checking


nil volentibus arduum



VIEW IN CIRCLE G
SCALE 1:5
MOVING INTO YOKE




VIEW IN CIRCLE L
SCALE 1:5
INSTALLED IN YOKE



Preparatory work


Service Turret: removal

nil volentibus arduum




Flanges: removal

nil volentibus arduum




Front (parking side)



Back (DAFNE side)

Installation of loading dock and rails



The loading dock shall be extended to allow the magnet to be moved out of the assembly hall. The new design will include reinforced structures and appropriate safety measures to handle the weight and size of the magnet.

Two rails shall be installed to slide the magnet out of the assembly hall. The installation process will include precise alignment and secure anchoring of the rails to handle the weight and dimensions of the magnet.

Organization

Organization

SAND Group will put in place a number of hardware experts (engineers/technicians) sufficient to complete the operations in the time allocated in the planning.

The team involved on the dismantling will be composed by:

- Work Package Leader (technical responsible);
- Site Supervisor (Direttore dei lavori)
- Safety Coordinator (PSCe)
- GLIMOS
- Mechanical technicians (external staff): 3 technicians
- Technicians (INFN): 2 technicians
- Handling Team (external staff): 2 technicians

Name	Role	Organisation
Alessandro Saputi	Work Package Leader	INFN/FE
	Technical Coordinator and Site Supervisor	INFN/LNF
Sandro Vescovi	Safety coordinator	INFN/LNF
Francesco Noto	GLIMOS	INFN/LNS
Baldon (?)	Mechanical technicians	External Staff
?	Technicians	INFN
Ditta Polacchi	Handling team	External Staff

Thank You!!



KLOE Magnet: on the way to LNF

nil volentibus arduum



On the boat



Unloading phase



On the way to LNF

KLOE Magnet: arrival in Frascati

nil volentibus arduum



Unloading phase

KLOE Magnet: insertion

nil volentibus arduum



KLOE Magnet: handling

nil volentibus arduum




Non è consentito dalle attuali normative



KLOE Magnet: handling

nil volentibus arduum



KLOE Magnet: insertion

nil volentibus arduum

