

# ECOS 2012

18-21 June 2012

Villa Vigoni (Como Lake),  
Italy


## Status and Challenges of the SPIRAL2 driver accelerator

Patrick Bertrand

*On behalf of the SPIRAL2 accelerator team*



*GANIL/SPIRAL2 by 2015...*



# Construction of SPIRAL2 Phase 1 building



*Preparation of the site in November 2010*

# Construction of Phase 1 building



*Photo JM Enguerrand - 19 mai 2011*



*Excavations ready  
May 2011*




# Construction of Phase 1 building




*The same view in May 2012...*

# 82 Letters of Intent (>1000 authors) for the Day 1 experiments at SPIRAL2



# International Collaborations



For accelerator, production, physics and detectors...



## CEA/DSM

Unités du centre Saclay...

IRFU/SACM (Saclay)

IRFU/SIS (Saclay)

IRFU/SPHN/LENAC (Saclay)

DAM/ DP2I

DAM/DPTA...



## CNRS/IN2P3

IPNO (Orsay)

IPNL (Lyon)

IPHC (Strasbourg)

LPSC (Grenoble)

LAL (Orsay)



## Foreign laboratories

SOREQ (Israël)

CIEMAT (Spain)

INFN (Italy)

IFIN-HH (Bucarest)


Huelva (Spain)

ARGONNE (USA)

BARC (India)


**Phase 1:** High intensity stable beams + Experimental rooms (S<sup>3</sup> + NFS)

**Phase 2:** RIB Production + post-accelerated RIBs + DESIR



# SPIRAL2 Driver Beam Characteristics

|                      | Q/A | I (mA) | Energy (Mev/u) | CW max beam Power (KW) |
|----------------------|-----|--------|----------------|------------------------|
| Protons              | 1/1 | 5      | 2 - 33         | 165                    |
| Deuterons            | 1/2 | 5      | 2 - 20         | 200                    |
| Ions                 | 1/3 | 1      | 2 - 14.5       | 45                     |
| <i>Ions (option)</i> | 1/6 | 1      | 2 - 8          | 48                     |






# Some Challenges of the SPIRAL2 ...

- Huge variety of beams
  - Simulations for design
  - Beam Intensity
  - Beam power
  - Energy range
- Components of the accelerator
  - Heavy Ion ECR source
  - Transfer lines
  - RFQ design/construction
  - Cryomodules and couplers
  - Main Beam Dump
- Security, safety, radioprotection and protection of the machine
  - Beam losses (< 1W/m) → Machine protection system, activation...
  - Nuclear Ventilation, activation of Beam dump water...
  - Safety report, earth quake consequences...
- Anticipate future extensions → Injector for Q/A=1/6 ions, Building implantation...

# Our optimisation strategy for the construction of the Spiral2 accelerator

- Build Prototypes when possible (RFQ, cavities, amplifiers, LLRF...)
- Run a maximum of technical and assembly tests in laboratories and/or with companies
- Run beam tests at LPSC/Grenoble and IRFU/Saclay
  - . Collaboration between teams
  - . Validation of the Design et the beam dynamics
  - . Gain time for the installation/tests at GANIL/SPIRAL2 site
- Optimise the interweaving between the building planning and the accelerator planning


# Phoenix-V2+LEBT1 beam tests (LPSC Grenoble)



| RESULTS FOR GASES |                             |                            |
|-------------------|-----------------------------|----------------------------|
|                   | I max for Q optimum         | I max for Q/A 1/3          |
| <b>4He</b>        | > 2 mA   2+<br>non opt.     | > 2 mA   2+<br>non opt.    |
| <b>16O</b>        | 1.3 mA   6+                 | <b>1.3 mA   6+</b>         |
| <b>40Ar</b>       | 450 μA   9+<br>350 μA   11+ | 175 μA   12+<br>Isotope 36 |
|                   |                             | 70 μA   13+<br>Isotope 40  |
|                   |                             | 22 μA   14+<br>Isotope 40  |
| <b>86Kr</b>       | 110 μA   17+                | non measurable             |

20 μAe Ni 19+ obtained !!!

# Phoenix-V2+LEBT1 beam tests (LPSC Grenoble)



Simulation

Beam test

*stable 62 kV reached !*

**$^{16}\text{O}^{6+}$  at 53.33.kV**

Source Voltage : 53.33 kV


Q/m : 1/2.66

Beam Intensity : 1.3 mA



Measured emittances  
( $\pi \cdot \text{mm} \cdot \text{mrad}$  norm. RMS)

Horizontal : 0.25  
Vertical : 0.14

# Deuteron/proton ECR + LBE2+LBEC beam tests (IRFU – Saclay)







- LBEC beam line added in 2011 with all instrumentation and Interlocks. (up to RFQ entrance)
- More than 5 mA proton or Deuteron beam conducted to end LBEC in September 2011
- Slow chopper tested with success .  
*(developed by Catania)*



# Beam tests results for Deuterons (IRFU – Saclay)


| Ion                         | Proportion | Courant  |
|-----------------------------|------------|----------|
| Ions                        | 100 %      | 6.9 mA   |
| H <sup>+</sup>              | 2.1 %      | 0,15 mA  |
| H <sub>2</sub> <sup>+</sup> | 0.5 %      | 0.035 mA |
| D <sup>+</sup>              | 83 %       | 5.8 mA   |
| D <sub>2</sub> <sup>+</sup> | 9.7 %      | 0.68 mA  |
| D <sub>3</sub> <sup>+</sup> | 0 %        | 0 mA     |
| Ions lourds                 | 3.5 %      | 0.25 mA  |



Nominal emittance :  $\sim 0.18 \pi \text{ mm.mrad rms norm}$   
Emittance = key parameter for the Linac !!

# Beam tests results for Deuterons


## (D. Uriot, IRFU – Saclay)



|                     |  |
|---------------------|--|
| $\varepsilon_{xx'}$ | 0.23 $\pi \cdot \text{mm} \cdot \text{mrad}$ |
| $\beta_{xx'}$       | 0.095 $\pi \cdot \text{mm}/\text{mrad}$      |
| $\alpha_{xx'}$      | 0.99   |
| $\varepsilon_{yy'}$ | 0.22 $\pi \cdot \text{mm} \cdot \text{mrad}$ |
| $\beta_{yy'}$       | 0.10 $\pi \cdot \text{mm}/\text{mrad}$       |
| $\alpha_{yy'}$      | 1.17   |


Real beam matched at RFQ entrance,  
Measured with the emittancemeter

Emittance measured  
at RFQ entrance





Generation of particles  
with TRACEWIN code...

Sent into the RFQ...  
accelerated and bunched



Emittance obtained  
at RFQ exit

## RFQ Status (IRFU – Saclay)



T5 segment - 3D measurements

- 88.05 MHz, 4-vanes, 5 meters long more than 97% transmission
- Segment T5 manufactured and accepted (*but revealed vacuum gasket problems..*)
- T1 .. T4 tubes achieved
- 3D measurements of segment T4 last week
- *Planning to be followed strictly...*

## RFQ Status (IRFU – Saclay)




All tubes machined



Tube T4 measured  
(last week)




All electrodes  
pre-machined,  
some measured




Assembly system ready  
(T4+T5 assembly at Saclay ASAP)


# The MEBT Challenge...




- Accept future 1/6 beams Injector
- Fast chopper and deviated beam stop.
- Protect the linac against halo  
→ 3 sets of H-V slits
- Match all types of beams to linac
- Measurement of beam intensity at Linac Entrance




# MEBT: First rebuncher Tested at GANIL



The first rebuncher



Vacuum analysis (2011)



RF long duration tests at 6 kW  
(2011)





Tests of new LLRF + C/C  
(GANIL+IRFU, June 2012)

## Superconducting LINAC with independently phased QWR cavities and short cryomodules...




12 low beta cryomodules (0.07) and 7 high beta cryomodules (0.12)  
 $L \approx 35 \text{ m}$



Assembly test  
Cryo A + Warm section


# Design of the 88 MHz Linac using Tracewin code...

MEBT



Deuterons 5 mA , 40 MeV

1/6 MEBT




$q/A=1/3, 1 \text{ mA} , 14.5 \text{ MeV/A}$

$q/A=1/3 1 \text{ mA} , 2 \text{ MeV/A}$

$q/A=1/6 1 \text{ mA} , 2 \text{ MeV/A}$

ECR



RFQ...

LME

End Linac

Track code (P. Ostroumov)  
End-to-end for 0.5 mA  
 $q/A=1/6 1 \text{ mA} , 8.5 \text{ MeV/A}$

# LINAC cryomodules, couplers and amplifiers



A

**IRFU/Saclay**



**GANIL/Caen**



B

**IPNO/Orsay**

**LPSC/Grenoble**





Quadrupole assembly



Magnetic measurements




All Boxes ready

Box + quads...


Insertion of one BPM

# HEBT Lines (IPNO, IPNL, Ciemat (Spain), GANIL)



HEBT dipoles  
under construction

- Dipoles under construction
  - 1<sup>st</sup> one received,
  - measurement running at GANIL...
  
- Quadripoles and steerers  
under construction



# Cryogenic system (IPN Orsay)



Helium gas buffer ready




Cold Box to be  
tested  
this week



Valve boxes ready



Beam tests with SPIRAL2 BPM (IPNO)  
installed at SARAF (Israel)



MEBT Diag-Plate  
(IPHC Strasbourg)




Electronics for profilers  
(Ganil development)




Beam Loss Monitors development  
(IFIN-HH Romania)




EPICS LEBT2 + LEBC  
interface




Management of  
Parameters



Fast acquisition  
(FC/ACCT/DCCT)






Beam alignment  
(Xal application)





Vacuum LBEC synoptic

- EPICS based system
- Many tools developed and already used in operation on LEBT lines
- Many tools and programs under development

# Another challenge: Synthesis between the accelerator and the building





Accessibility, footbridges  
and security of workers...

## Last but not least...




Figure 27 Mode 1 : 6,26 Hz




Figure 28 Mode 2 : 7,99 Hz



Effect of an earthquake on  
the building integrity...

# CONCLUSION


## ➤ Good beam tests performed at Saclay and Grenoble:

- Allowed us to check the design of transfer lines
- Good emittances, separation, vacuum, beam profiles
- Behaviour of slow chopper and associated deviated beam stop
- Development of metallic beams
- Validation of 60 kV for 1/3 ions ECR source


## ➤ Big contracts remain to be launched in 2012:

- ECR 18 GHz Emitter
- Mechanic supports and vacuum tubes (MEBT + HEBT)
- Set of diagnostics to complete
- RFQ cooling system
- Vacuum pumps and rapid vanes (EIS) (MEBT+LINAC+HEBT)
- HEBT Commutation grid (EIS)
- Main Beam Dump (HEBT)
- Development of MPS system...

# THANK YOU !



# Day 1 SPIRAL2 LINAC beams



| Ion(s)                     | Energy Range (MeV/nucleon) | Maximum Intensity (pμA) | Remarks  |
|----------------------------|----------------------------|-------------------------|--|
| ${}^1\text{H}^{1+}$        | 20-33                      | 2-10                    | NFS beam line; Intensity with fast chopper 1/100 |
| ${}^2\text{H}^{1+}$        | 10-20                      | 2-10                    | NFS beam line; Intensity with fast chopper 1/100 |
| ${}^4\text{He}^{2+}$       | 10-20                      | 2-10                    | NFS beam line; Intensity with fast chopper 1/100 |
| ${}^{12}\text{C}^{4+}$     | 5-7                        | $\geq 10^{**}$          | S3 beam line                                     |
| ${}^{18}\text{O}^{6+}$     | 5-7                        | $\geq 10^{**}$          | S3 beam line                                     |
| ${}^{22}\text{Ne}^{8+}$    | 5-7                        | $\geq 10^{**}$          | S3 beam line                                     |
| ${}^{40}\text{Ar}^{14+}$   | 4-5                        | $\geq 10^{**}$          | S3 beam line                                     |
| ${}^{32-36}\text{S}^{12+}$ | 5-7                        | $\geq 10^{**}$          | S3 beam line                                     |
| ${}^{40}\text{Ca}^{14+}$   | 5-7                        | $\geq 10^{**}$          | S3 beam line                                     |
| ${}^{48}\text{Ca}^{16+}$   | 5-7                        | $\geq 10^{**}$          | S3 beam line                                     |
| ${}^{58}\text{Ni}^{18+}$   | 4-14                       | $\geq 1^{**}$           | S3 beam line                                     |

Beam Intensity Reached

- ✓ Starting source for commissioning and first experiments => Phoenix V2
- ✓ Upgrade of Phoenix V2 => V3 Large plasma chamber and new oven Ø20 mm