



SAPIENZA
UNIVERSITÀ DI ROMA



STATUS OF ELI-NP GBS PROJECT

**EXTREME LIGHT INFRASTRUCTURE
NUCLEAR PHYSICS
GAMMA BEAM SYSTEM**

Luigi Palumbo

University of Rome "La Sapienza" and INFN, Italy



ESFRI, the European Strategy Forum on Research Infrastructures, is a strategic instrument to develop the scientific integration of Europe and to strengthen its international outreach.

The **mission of ESFRI is to support a coherent and strategy-led approach to policy-making on research infrastructures in Europe**, and to facilitate multilateral initiatives leading to the better use and development of research infrastructures, at EU and international level.

ESFRI covers:

Social sciences and humanities,

Materials and physical sciences (**ESS, XFEL, FAIR, ELI, € 7.5 billion**)

Energy and engineering

Environmental, Earth


Life sciences.

ELI: Implementation Phase




Three Pillars


- **ELI High Energy Beam-Line Facility (ELI-Beamlines) (Czech Republic):** highly competitive source of extremely short pulse X-rays, accelerated electrons, or protons for applications (also biomedical).
- **ELI Attosecond Light Pulse Source (ELI-ALPS) (Szeged, Hungary):** ultrafast light sources (coherent XUV and X-ray radiation) including single attosecond pulses, to investigate electron dynamics in atoms, molecules, plasmas and solids.
- **ELI Nuclear Physics Facility (ELI-NP) (Magurele, Romania):** laser and gamma beams (low bandwidth, energies in the 20 MeV range) with unique characteristics perform frontier laser, nuclear and fundamental research.



Timeline and milestones



ELI Consortium members and expression of interest



SIF - Roma - September 23, 2015

ELI Beamlines (Czech Republic)

High Energy Beam Science


development and usage of dedicated **laser-driven beam lines** with ultra short pulses of high energy radiation and particle acceleration



SIF - Roma - September 23, 2015

ELI-Attosecond

Ultrafast radiation source Science



SIF - Roma - September 23, 2015

ELI Nuclear Physics (Romania)



Laser-Induced Photonuclear Physics

nuclear physics methods to study laser-target interactions, new nuclear spectroscopy, new photonuclear physics




SIF - Roma - September 23, 2015

ELI-NP γ beam: the quest for higher flux and narrow bandwidths





SIF - Roma - September 23, 2015


Courtesy V. Zamfir - ELI-NP



$$E_\gamma = 2\gamma_e^2 \cdot \frac{1 + \cos \theta_L}{1 + (\gamma_e \theta_\gamma)^2 + a_0^2 + \frac{4\gamma_e E_L}{mc^2}} \cdot E_L$$

$$\theta_\gamma = 0 \quad E_\gamma \approx 4\gamma_e^2 E_L$$





Gamma – ray Energy : 1 – 20 MeV

rms Bandwidth : 0.3%

Spectral Density : 10^4 photons/s · eV

Outstanding electron beam @ 720 MeV with high phase space density (all values are projected, not slice!)

$$Q = 250 \text{ pC} ; \varepsilon_n = 0.4 \text{ mm} \cdot \text{mrad} ; \frac{\Delta\gamma}{\gamma} = 8 \cdot 10^{-4}$$

Scattering off a high quality J-class psec laser pulse

$$U_L = 400 \text{ mJ} ; M^2 = 1.2 ; \frac{\Delta\nu}{\nu} = 5 \cdot 10^{-4}$$

Technical Design Report

E-Gammas proposal for the ELI-NP Gamma beam System

With 79 tables and 252 figures

O. Adriani, S. Albergo, D. Alesini, M. Anania, D. Angal-Kalinin, P. Antici, A. Bacci, R. Bedogni, M. Bellaveglia, C. Biscari, N. Bliss, R. Boni, M. Boscolo, F. Broggi, P. Cardarelli, K. Cassou, M. Castellano, L. Catani, I. Chaikovska, E. Chiadroni, R. Chiche, A. Cianchi, J. Clarke, A. Clozza, M. Coppola, A. Courjaud, C. Curatolo, O. Dadoun, N. Delerue, C. De Martinis, G. Di Domenico, E. Di Pasquale, G. Di Pirro, A. Drago, F. Druon, K. Dupraz, F. Egal, A. Esposito, F. Falcoz, B. Fell, M. Ferrario, L. Ficcadenti, P. Fichot, A. Gallo, M. Gambaccini, G. Gatti, P. Georges, A. Ghigo, A. Goulden, G. Graziani, D. Guibout, O. Guilbaud, M. Hanna, J. Herbert, T. Hovsepian, E. Iarocci, P. Iorio, S. Jamison, S. Kazamias, F. Labaye, L. Lancia, F. Marcellini, A. Martens, C. Maroli, B. Martlew, M. Marziani, G. Mazzitelli, P. McIntosh, M. Migliorati, A. Mostacci, A. Mueller, V. Nardone, E. Pace, L. Palumbo, A. Pelorosso, F.X. Perin, G. Passaleva, L. Pellegrino, V. Petrillo, M. Pittman, G. Riboulet, R. Ricci, C. Ronsivalle, D. Ros, A. Rossi, L. Serafini, M. Serio, F. Sgamma, R. Smith, S. Smith, V. Soskov, B. Spataro, M. Statera, A. Stecchi, A. Stella, A. Stocchi, S. Tocci, P. Tomassini, S. Tomassini, A. Tricomi, C. Vaccarezza, A. Variola, M. Veltri, S. Vescovi, F. Villa, F. Wang, E. Yildiz, F. Zomer

2012

108 Authors, 327 pages


Luca Serafini Editor

<http://arxiv.org/abs/1407.3669>





Machine Layout



EuroGammaS Consortium



- ❑ INFN (I) (Consortium Leader)
- ❑ CNRS (F)
- ❑ La Sapienza (I)
- ❑ Amplitude (F) - Laser Technology
- ❑ ScandiNova (SE) - Accelerator Power Sources
- ❑ Comeb (I) - Accelerating Structures and Diagnostics
- ❑ Alsyom (F) - Opto-Mechanical Systems



EuroGammaS Consortium - Subcontractors

STFC - ASTeC
ALBA CELL

Scientific Institutions

Research Instruments (D)

M+W (I)

Danfysik (DK)

CosyLab (SL)

Instrumentation Technology (SL)

MenloSystems (D)

Industries



SIF - Roma - September 23, 2015




ATF - Roma - September 23, 2015

Energy [MeV]	0.2 – 19.5
Spectral Density [ph/s·eV]	$0.8 - 4 \cdot 10^4$
Bandwidth rms [%]	≤ 0.5
# photons/pulse within FWHM bdw.	$\leq 2.6 \cdot 10^5$
# photons/s within FWHM bdw.	$\leq 8.3 \cdot 10^8$
Source rms size [mm]	10 – 30
Source rms divergence [mrad]	25 – 200
Peak brilliance [$N_{ph}/s \cdot mm^2 \cdot mrad^2 \cdot 0.1\%$]	$10^{20} - 10^{23}$
Radiation pulse length rms [ps]	0.7 – 1.5
Linear polarization [%]	> 99
Macro repetition rate [Hz]	100
# pulses per macropulse	32
Pulse-to-pulse separation [ns]	16
Polarization axis wiggling [deg]	< 1
Synchronization to an external clock [ps]	≤ 0.5
Source position transverse jitter [mm]	< 5
Energy jitter pulse-to-pulse [%]	< 0.2
# photons jitter pulse-to-pulse [%]	≤ 3




Building Layout



Roof & Crane support steel columns

Accelerator Layout - Bay 2



STFC Drawing 271-10500-K 18-04-2014

Roma - September 23, 2015



How can we make 100 times better than the state of the Art?

DEVELOP a SOUND and FEASIBLE PROPOSAL for the PROJECT

- Based mainly on “state of the Art” Technology.
- Relying on a short term R&D compatible with the schedule of construction
- Able to guarantee the generation of a “gamma radiation beam” with unique features of interest to the experimental nuclear physics community.
- A system thought to further improvement of performances

MOTIVATION OF THE TECHNOLOGY CHALLENGES IN THE ELI-NP GBS ACCELERATOR PROJECT

To increase the gamma flux we need to **increase the number of collision per second**

100 Hz repetition rate

Multi bunch in the RF pulse

-Damping of **HOM** in RF structures to avoid BBU instabilities

-Compensation of **beam loading effects**

-**accurate thermal design**


To reduce the accelerator overall dimensions: **compact system**

High gradient

High frequency

-**C-band LINAC combined with an S-band Injector**: the “state of the art” in last generation accelerators technology and RF power sources



-**accurate RF design and mechanical realization**



C-BAND STRUCTURES: PROTOTYPES REALIZATION

An intense activity of prototyping has been started to setup and optimize the realization process of the structures. First prototypes have been fabricated to verify both feasibility of copper cells machining and effectiveness of brazing process. We are now focalizing in the realization of two prototypes previous the realization of the first complete structure. The first prototype (“**mechanical prototype**”) is a full scale device, under construction, without precise internal dimensions conceived to test the full brazing process, verifying structure deformations and vacuum leaks. This prototype does include SiC absorbers to test also the vacuum performances of the structure. The second prototype (“**RF prototype**”) is a device with a reduced number of cells that we would like to fabricate to test the RF properties of the structure at low and high power. Also this second device includes the SiC absorbers and has precise internal dimensions with tuners.


SiC Absorber






It has been necessary a strong R&D program in close collaboration with Italian Companies (COMEB, CERINCO, ANDALOGIANNI, TSC)

SIF - Roma - September 23, 2015


12 cells module





D.Alesini, COMEB
V. Lollo, R. Di Raddo, P. Chimenti, M.Magi, F. Pellegrino,
A. Mostacci, L. Ficcadenti, L.Piersanti, F. Cardelli

Technical solution: the *dragon shape* circulator




2 parabolic reflectors M_1 & M_2

- M_1 fixed
- M_2 : 5 degrees of freedom
- M_0 : 2 tilts for injection


Mirror-pair system

- For interaction plane switch
- Rotation for synchronization

→ **Alignment issues**



1st STAGE: 31 OCTOBER 2015





2nd STAGE: 31 August 2016 (350 MeV)

3rd STAGE: 28 February 2017 (720 MeV)

**4th STAGE: 54 months from signature (15 September 2018)
Commissioning**



S BAND GUN: PROTOTYPES





Cannone: necessario un programma di R&D in stretta collaborazione con l'industria

WP03 - Accelerating Structures

RF Gun



RF Gun measurements



WP03 - Accelerating Structures

TDC1 (now @ STFC)

Parameter	Value	Unit
$f_{meas,amb}$	2555.425	MHz
$f_{meas,vac}$	2855.977	MHz
beta	3.3	-
amplitude flatness B	98.3	%
pickup coupling	-61.4	dB

Table 2-3 RF properties after tuning





Figure 2-2 Measured field data (metallic and dielectric bead, calculated B^2 -field)

WP03 - Accelerating Structures

S-Band 1 : Tuned and fully conditioned

Peak Power	RF Pulse length	Repetition Rate
45 MW	1.5 μ s	100 Hz





Figure 2-2 Beadpull pattern before and after tuning

WP04 - RF System

C-Band 50 MW Mod


S-Band 45 MW Mod



SIF - Roma - September 23, 2015

WP05 - STFC Modules


Module 4



SIF - Roma - September 23, 2015

WP05 - STFC Modules

TDC on M4




Assembly of M4, M4a, M5, M7 and M8




SIF - Roma - September 23, 2015

WP05 - STFC Modules





SIF - Roma - September 23, 2015

WP06 - INFN Modules





SIF - Roma - September 23, 2015

WP06 - INFN Modules



SIF - Roma - September 23, 2015

WP07 - Diagnostics - Beam screen




SIF - Roma - September 23, 2015

WP08 - CONTROL SYSTEM



SIF - Roma - September 23, 2015



STATUS OF THE BUILDING



SIF - Roma - September 23, 2015





SIF - Roma - September 23, 2015


CONCLUSION STATUS OF THE PROJECT

EuroGammaS Consortium is ready to delivery the components of the 1 st stage of the project

CRITICAL ISSUES:

The building is not ready yet, expected 6-8 months delay

A new installation plan and contract consequences will be soon discussed with IFIN-HH



Project: ELI-NP-GS project plan v5.0.3 Date: Sun 29/09/13	Task		Project Summary		Inactive Task		Duration-only		Finish-only		Progress
	Split		External Tasks		Inactive Milestone		Manual Summary Rollup		Progress		Deadline
	Milestone		External Milestone		Inactive Summary		Manual Summary		Deadline		
	Summary		Inactive Task		Manual Task		Start-only				

ID	Task Name	Duration	Start	Finish	2014												2015												2016												2017												2018												2019											
					Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4																														
438	Test technical systems (magnet polarity, vacuum, interlocks, diagnostic checks) WP11	120 days	Mon 18/06/16	Fri 30/10/16	[Gantt bar from 18/06/16 to 30/10/16]																																																																							
450	Stage I Complete	0 days	Fri 30/10/16	Fri 30/10/16	[Milestone diamond at 30/10/16]																																																																							
451	Stage II Installation, Testing & Commissioning In Magurele	282 days	Mon 12/10/16	Wed 30/11/18	[Gantt bar from 12/10/16 to 30/11/18]																																																																							
452	Linac 1 High Power RF conditioning WP11	140 days	Mon 12/10/16	Mon 02/06/18	[Gantt bar from 12/10/16 to 02/06/18]																																																																							
458	Construction & Installation Photoinjector laser Stage II	44 days	Tue 03/06/18	Mon 04/07/18	[Gantt bar from 03/06/18 to 04/07/18]																																																																							
467	Install & Test Low Energy Interaction Laser, Circulator & Gamma beamline WP11	170 days	Mon 04/01/18	Fri 28/08/18	[Gantt bar from 04/01/18 to 28/08/18]																																																																							
480	Commissioning with electrons - Low energy beamline WP12	282 days	Mon 23/11/16	Wed 30/11/18	[Gantt bar from 23/11/16 to 30/11/18]																																																																							
481	Commission photoinjector - module 1. Phase 1	6 mons	Mon 23/11/15	Mon 16/05/16	[Gantt bar from 23/11/15 to 16/05/16]																																																																							
482	Commission S-band accelerating structure - modules M2 - M3. Phase 2	40 days	Tue 12/01/16	Mon 07/03/16	[Gantt bar from 12/01/16 to 07/03/16]																																																																							
483	Commission C-band accelerating structure C1 to 140 MeV dump. Phase 3	40 days	Tue 08/03/16	Mon 02/05/16	[Gantt bar from 08/03/16 to 02/05/16]																																																																							
484	Commission C-band accelerating structure C2 - C4. Full low energy linac. Phase 4	40 days	Tue 03/05/16	Mon 27/06/16	[Gantt bar from 03/05/16 to 27/06/16]																																																																							
485	Commission dog leg beam transport to interaction region and 260 MeV dump. Phase 5	22 days	Tue 28/06/16	Wed 27/07/16	[Gantt bar from 28/06/16 to 27/07/16]																																																																							
486	Optimise electron beam performance	67 days	Thu 28/07/16	Fri 28/10/16	[Gantt bar from 28/07/16 to 28/10/16]																																																																							
487	Commission electron - laser beam interaction region. Phase 6	38 days	Thu 28/07/16	Mon 19/09/16	[Gantt bar from 28/07/16 to 19/09/16]																																																																							
488	Commission gamma beamline Phase 7	29 days	Tue 20/09/16	Fri 28/10/16	[Gantt bar from 20/09/16 to 28/10/16]																																																																							
489	Stage II Demonstrate Gamma Beam with IFIN-HH	22 days	Tue 01/11/16	Wed 30/11/16	[Gantt bar from 01/11/16 to 30/11/16]																																																																							
490	Stage II complete	0 days	Wed 30/11/16	Wed 30/11/16	[Milestone diamond at 30/11/16]																																																																							
491	Stage III	1174 days	Mon 09/03/14	Sun 30/09/18	[Gantt bar from 09/03/14 to 30/09/18]																																																																							
492	Approval to Start Stage III Manufacture	0 days	Mon 05/01/15	Mon 05/01/15	[Milestone diamond at 05/01/15]																																																																							
493	Manufacture, Assembly & Testing	843 days	Mon 03/03/14	Wed 14/09/17	[Gantt bar from 03/03/14 to 14/09/17]																																																																							
494	Interaction Point Laser IP2 WP02A	806 days	Mon 03/03/14	Fri 21/04/17	[Gantt bar from 03/03/14 to 21/04/17]																																																																							
536	Optics Manufacture & Testing WP02B	637 days	Mon 06/01/16	Wed 08/02/17	[Gantt bar from 06/01/16 to 08/02/17]																																																																							
547	C-Band Accelerating Structure manufacture (8 off) WP03	436 days	Mon 06/01/16	Mon 12/08/18	[Gantt bar from 06/01/16 to 12/08/18]																																																																							
581	RF Power Sources manufacture WP04	410 days	Fri 01/06/16	Fri 02/12/18	[Gantt bar from 01/06/16 to 02/12/18]																																																																							
601	Magnet Manufacture WP05	260 days	Mon 06/01/16	Fri 18/12/16	[Gantt bar from 06/01/16 to 18/12/16]																																																																							
611	Vacuum Equipment Procurement WP06	120 days	Wed 01/07/16	Tue 16/12/16	[Gantt bar from 01/07/16 to 16/12/16]																																																																							
616	Interaction laser Line Manufacture WP08	414 days	Mon 01/08/16	Fri 13/01/17	[Gantt bar from 01/08/16 to 13/01/17]																																																																							
621	Diagnostic Manufacture WP07	187 days	Wed 01/04/16	Thu 17/12/16	[Gantt bar from 01/04/16 to 17/12/16]																																																																							
628	Gamma beamline characterisation equipment Manufacture WP08 Module M28 - M31	468 days	Tue 01/08/16	Wed 14/09/17	[Gantt bar from 01/08/16 to 14/09/17]																																																																							

Project: ELI-NP-GS project plan v5.0 ©
Date: Sun 29/09/13

























Task		Project Summary		Inactive Task		Duration-only		Finish-only		Progress		Deadline
Split		External Tasks		Inactive Milestone		Manual Summary Rollup		Progress		Deadline		Deadline
Milestone		External Milestone		Inactive Summary		Manual Summary		Progress		Deadline		Deadline
Summary		Inactive Task		Manual Task		Start-only		Progress		Deadline		Deadline

Table 3. Yb:Yag Collision Laser beam parameters

	Low Energy Interaction	High Energy Interaction
Pulse energy (<i>J</i>)	0.2	2x0.2
Wavelength (<i>eV,nm</i>)	2.3,515	2.3,515
FWHM pulse length (<i>ps</i>)	3.5	3.5
Repetition Rate (<i>Hz</i>)	100	100
M^2	≤ 1.2	≤ 1.2
Focal spot size w_0 (μm)	> 28	> 28
Bandwidth (<i>rms</i>)	0.1 %	0.1 %
Pointing Stability (μrad)	1	1
Synchronization to an ext. clock	$< 1 \text{ psec}$	$< 1 \text{ psec}$
Pulse energy stability	1 %	1 %

Table 4. Laser beam Recirculator parameters

	Low Energy Interaction	High Energy Interaction
Distance between the two Parabolic Reflectors	2.38 <i>m</i>	2.38 <i>m</i>
Collision Angle	7.5°	7.5°
beam waist w_0	28 μm	28 μm
rotation at IP of linear laser polarization (along 32 passes)	$\geq 1^\circ$	$\leq 1^\circ$
integrated luminosity over 32 passes	$> 90 \%$	$> 90 \%$
Mirrors parallelism default	$\leq 10 \mu rad$	$\leq 10 \mu rad$
Mirrors alignment tolerance	$\leq 10 \mu m$	$\leq 10 \mu m$
Synchronization to an ext. clock	$< 1 \text{ psec}$	$< 1 \text{ psec}$