

Simone Di Mitri on behalf of the FERMI@elettra Team



project

Electrons:

0.9 – 1.5 GeV

800 A, 1 ps

slice emittance = 1.0 mm mrad

slice energy spread = 150 keV

Photons:

10 – 50Hz single-pass FEL user-facility

 λ_{FEL} = **100 nm** (12 eV) – **4 nm** (310 eV)

0.3 – 4.0 GW peak power

Apple II type undulators → tunable λ_{FEL} & variable polarization **peak brilliance 10³⁰ – 10³¹** ph/sec/mm²/mrad²/0.1%bw

ph/pulse 10¹² – 10¹⁴

accelerator layout

e-beam parameters

undulators

have been chosen to allow: multiple FEL schemes
→ maximize number and type of exps.
flexible FEL output
→ output tuning
machine upgrades
→ shorter wavelengths

FEL schemes

(ref. G. De Ninno, E. Allaria)



LNF-INFN, March 2010

civil engineering

Civil Construction

and the second

"Linac Building Extension" completed
"Main FERMI" construction began 25 March 2009 *Completion Scheduled by June 2010*Moving forward very quickly

Linac Building Extension

Experimental Hall

Undulator Hall

accelerator



undulator and experimental hall





transverse beam quality

(ref. E. Allaria)

A Matlab script evaluates the transverse quality of the PI laser at the virtual cathode:



S. Di Mitri

III Workshop on Microbunching Instability,

longitudinal profile

laser shaping measured with the cross-correlator vs. e-beam (800pC) temporal profile measured with the Cerenkov radiator combined with a streak camera:



S. Di Mitri

quantum efficiency



meas. 26/10/2009 - 23/01/2010

phase scan & cathode lifetime



phase scan with Matlab tool: fit the measurement and set the phase for max. energy



total charge vs. laser energy



phase scan normalised to laser over 1 energy months after cathode cleaning: a longer lifetime is observed.

meas. 11/2009 - 02/2010

gun spectrometer line

Edit <u>T</u>ools De<u>b</u>ug <u>D</u>esktop Window Help × 5 × View Insert 🛅 🗃 🛃 🦕 🔍 🤍 🧐 🐙 🖌 - 🗔 🔲 📰 🛛 • Laser UV pulse ramp 3000 2500 ramped 2000 laser profile 1500 a.u. 1000 500 -500 L 5 1.0 15 20 ps

- Automatic search of the linac RF crest and energy measurement.
- $(\Delta E/E)_{rms} \le 0.06\%$ over 1h, neither feedback nor LLRF.



(ref. G. Penco, P. Craievich)

emittance at low energy



- $\varepsilon_{x,y}$ measured with slits at 5MeV, 200pC. Scan of gun solenoid reveals 15% x/y asymmetry.
- ε_x depends on the trajectory in the booster linac: the x/y asymmetry can grow up to 100%: RF kick in x-plane ??
- All measurements have ROI including 100% of beam spot.

emittance at higher energy

(ref. G. Penco et al.)



- Projected emittance measured with quadrupole scan at 100MeV for 5ps, 330pC, flat pulse.
- Post-processing takes 100% of the spot size and then applies fitting (symmetric or asymmetric Gaussian) to the transverse intensity distribution.
- 3-screen at 60^o phase advance also available.

optics matching & trajectory feedback



SENSORI Attributo/Comando Filtro Set t (s) Famiglia Riferimento Valori Min Attuale eml_inj.01 cm_ini.01 rtbpm_inj.01 rtborn 100.01 trj_lh_hor trj_lh_hor GetHorPos rtbpm lh.01 median rtbpm_lh.04 rtbpm_lh.05 rtbpm_inj.01 Salva mfile tbpm_100.01 Salva Mod. rtbpm_lh.01 GetVerPos trj_lh_ve 0 Carica Conf. rtbpm lh.02 GetVerPos median trj_lh_ver NomeFile trj_lh_hor rtbpm lh.02 **GetHorPos** 13 -1 1 1 rtbpm_lh.04 Asstra Tutti Mostra Usati ATTUATOR Attributo Set t (s) Famiglia rots_plr01.01 Genera Matrice tmu_plr01.02 ch_inj.01 Carica Salva 0 ch_lh.01 Kick 4 trj_lh_hor -4 V ch_lh.02 Kick trj_lh_hor 4 0.3 ch_lh.03 4. Save the machine file and switch on V the trajectory (and energy) feedback

2. Use *elegant* to match the real beam to the nominal machine optics (Matlab tool)





Real time measurements of energy and emittance (bunch number available): technique proved. now debugging codes....

energy measurement with a corrector magnet



emittance measurement with quad scan



scheduling

1. Annual plan (management) Project < Operations 2005 2006 2007 2008 2009 2010 2011 2012 Q1 Q2 Q3 Q4 Planning **Research and Development Design Engineering and Prototyping Production and Construction** Integration and Installation Commissioning Operations

2. Monthly plan(installation + commissioning)



3. Weekly planning of the commissioning shifts



summary

- Design study
 - CDR completed over 2003 2007
 - now improving the original design: higher linac energy, shorter wavelength
- Civil Engineering
 - Linac extension complete
 - Undulator and Experimental Hall completion by June 2010
- Machine
 - 1st photo-electons at MaxLab, with INFN-LNF (July 2008)
 - Commissioning progressing as planned
- Schedule
 - Aggressive, but plausible:
 - understaffed for commissioning (help is welcome!)
 - expect minimum beam quality for FEL1 saturation at 60nm by Dec.'10
- Goal
 - Operations begin start of 2011
 - 100 nm to 10 nm promised, 4 nm (fundamental) stretch goal

Acknowledgement

current FERMI@elettra *Commissioning* Team (technical support + machine physics): (~ ½ shared with Elettra, 4 senior scientists full time in CR)

E. Allaria, F. Asnicar, L. Badano, S. Bassanese, A. Borga, R. Borghes, M. Bossi, D. Castronovo, M. Cautero, G. Ciani, P. Cinquegrana, S. Cleva, P. Craievich, M. Danailov, P. Del Giusto, A. Demidovich, G. De Ninno, S. Di Mitri, M. Ferianis, S. Ferry, L. Froelich, G. Gaio, F. Gelmetti, R. Ivanov, M. Lonza, A. Lutman, G. Mian, M. Miculin, M. Milloch, A. Milocco, D. Molaro, L. Pavlovic, G. Penco, M. Petronio, M. Predonzani, F. Pribaz, F. Rossi, C. Scafuri, C. Serpico, P. Sigalotti, N. Sodomaco, S. Spampinati, C. Spezzani, G. Strangolino, M. Trovo', R. Umer, L. Veljak, M. Veronese, R. Visintini, D. Wang, L. Zambon

Thank you for your attention