

SPES RFQ (WP08): Construction sequence and schedule

Antonio Palmieri on behalf of the WP08 group

- Andrea Pisent (Group leader)
- Antonio Palmieri (deputy and RF)
- Michele Comunian (Beam Dynamics)
 - Luca Bellan (Beam Dynamics)
- Luigi Ferrari (mechanical engineering)
- Carlo Roncolato (vacuum and thermal treatments)

RFQ Production Sequence

The company will take care of detailed design and production, the successful completion of the first electrode will unblock the construction of the remaining 23.

1. Forged tanks procurement
2. SS tank machining
3. **Copper electrodeposition on the tank**
4. Electrode production (Copper and SS procurement, deep hole drilling pre-machining brazing, final milling, metrology).
5. **Module assembly at LNL and tests (RF, vacuum etc)**
6. Ancillaries (power coupler, tuners, dummy and final end plates, etc)
7. Support construction
8. Whole RFQ assembly
9. Ancillary systems:
 1. RF system (incl. Amplifier refurbishment, waveguides etc)
 2. Vacuum system
 3. LCS
 4. Cooling system

RFQ part List

1. Tanks (n=6)
2. Electrodes n. 24
3. RF Components
 1. Couplers 1
 2. Pick ups = 16
 3. Tuners 84
 4. Waveguide system 1
 5. RF Amplifiers 1 (already existing to be adapted from 175 MHz to 80 MHz)
4. Vacuum components (8 manifolds)
5. End plates n.2
6. Cooling skid n.1
7. 1 Support and alignment system

RFQ major procurements

Major Procurements	Name	Notes
Tank forged material (stainless steel)	Company 1	similar tube delivered to INFN
Forged OFE Copper	Company 2	
Stainless steel components	Company 3	small parts
Tank machining	Company 4	
Tank copper plating	GSI	
Electrode machining, brazing, vacuum and water tests.	Company 5	INFN prototypes
Coupler	Company 6	
RF lines	Company 7	6" 1/8 (or 9" 3/16) lines
RF Amplifier adaptation	Company 8	Amplifier produced by DB Elettronica
RF window	company 9	Same kind of window was produced by MEGA industries for IFMIF RFQ
Supports	Company 10	
Cooling skid and cooling circuit components	Company 11	TRASCO RFQ skid is compatible
Local control system		As for IFMIF RFQ, internal design and components procurement

Time schedule

- Start of tender for electrodes : dec 2015
- Start of electrode production sept 2016
- First set of four electrodes : jan 2017
- Completion of all 24 electrodes sept 2018
- Start of tender for tank : mar 2016
- Start of tank production dec 2016
- Completion of all tanks (incl. Cu deposition) dec 2018
- Assembly and low power testing jun 2019
- High power tests sept 2019

Ancillaries (power coupler, tuners, dummy and final end plates, etc) as well as Support construction, RF system (incl. Amplifier refurbishment, waveguides etc), Vacuum syste, LCS, Cooling system go in parallel.

Time schedule (2)

