



## Status of the SPES project

Selective Production of Exotic Species

Gianfranco Prete LNL-INFN On behalf of the SPES Collaboration



GDS Topical Meeting: GDS coupling to auxiliary detection systems 25-27 January 2017 INFN Laboratori Nazionali di Legnaro



## **SPES infrastructure - layout**







# SPES layout: ISOL facility installation phases





• **Phase 1. 2016** - Building + First operation with the cyclotron NOW!

#### Phase 2. 2017-18 - From C.B. to RFQ + SPES target, LRMS, 1+ Beam

Phase 3. 2019 – 20 - HRMS-BeamCooler + RFQ to ALPI

2019: phase2b no-reaccelerated radioactive beams



## The SPES cyclotron



Built by BEST Cyclotron Systems

- Negative Hydrogen ion (H-)
- Simultaneous
   double beam
   extraction
- 35 to 70 MeV variable energy
- 700 µA combined beam current (to be upgraded to 1 mA)



-Factory Acceptance Tests (FAT) passed
-Cyclotron arrived at LNL in May 2015
-Dual beam operation demonstrated
-Cyclotron commissioning at final step (endurance test to be performed)





SPES /



## ISOL system with Direct target & H<sup>+</sup> Cyclotron



INFN-LNL-223 (2008)

NEW concept developed for the Direct Target: **Multi-foil UCx** designed to sustain 10kW beam power to reach **10<sup>13</sup> f/s** 

A proton beam of 40 MeV, 0.2mA will produce up to **10<sup>13</sup> f/s** in the UCx target (~ 30 g).





## **SPES Target ion source system**



Multi disks Target









System under operation for source commissioning. Updated version (radiation hardness improved) under construction.







## Third International SPES Workshop

10-12 October 2016 INFN Laboratori Nazionali di Legnaro Europe/Rome timezone

## **Presented 47 Letters of Intents**



The SAC was pleased to note the good progress of the SPES project and the interesting physics program making use of the capabilities of SPES as described in the different. The large number of international coauthors and the interest from outside groups to bring state-of-the-art detection systems and instrumentation to SPES was highly appreciated and shows the importance of the SPES program for the international nuclear-physics community.

**SPES\_Scientific Advisory Committee:** <u>Piet Van Duppen</u> (KU Leuven), Thomas Aumann (GSI), Gianluca Colò (Uni-Mi), Gilles De France (GANIL), Bogdan Fornal (INP Krakow), Tohru Motobayashi (Riken), Alessandro Olmi (INFN-FI), Andrea Vitturi (Uni PD)



### Instrumentation@SPES: Tape system







CAK RIDGE NATIONAL LABORATORY

INFN

rales, SPES one-day workshop, 20-21 April 2015,



#### **Instrumentation @ SPES**





larda 2011



#### **Instrumentation @ SPES**

#### **International Collaborations:** itinerant detectors

PARIS (High Energy γ-ray Detector Array) **NEDA** (NEutron **Detector Array)** RFD AGATA : innovative γ-rays GALILEO (Kracow) tracking array)  $2\pi$  PARIS FARCOS GALILEO 05503232 +nWall

FAZIA: LCP & fragments detection

F.G. -8th Japan Italy Synposium 7-10 March 2016



16

hannels hy each cluster



### **Instrumentation @ SPES**











The **ACTAR TPC** collaboration is actually composed by: Centre d'Etudes Nucleaires de Bordeaux Gradignan (CENBG), France Grand Accelerateur National d'Ions Lourds (GANIL), France

Institut de Physique Nucleaire d'Orsay (IPNO), France Institut de Recherche sur les lois Fondamentales de l'Univers (IRFU), France University of Leuven (KUL), Belgium

Universidade de Santiago de Compostela (USC), Santiago, Spain

Micro-megas technology for the amplification region : low cost 5€/cm

Courtesy of R. Raabe & G.F. Grinyer

GDS – Network within



17



## **Beam transport and reacceleration**





## **Phase 3: High Resolution Mass Separation** INFN





#### Beam Cooler to match the HRMS input requirements



Contacts with LPC\_Caen for SHIRaC type Beam Cooler development (SPIRAL2)



mm

Input T emittance **Output T emittance** 

### Phase 2A: Installation of Charge Breeder and n+ beam line

Dn+3

#### **Purpose:**

- boost the 1+ beam from TIS and HRMS
- clean & transfer n+ beam to RFQ pre-accelerator

#### **Components:**

- Charge Breeder: ECR type
- Medium Resolution Mass Separator (MRMS) on HV platform (1/1000 mass separation)
- Beam line components and diagnostics

to RFQ and ALPI

Status

- Dipoles and lenses in construction
- Power Supply: tender completed
- Fully equipped HV Platform: tender launhed



## **ECR-type Charge Breeder**

		EFFICIENCY* [%]		
ION	Q	SPES req	Best LPSC	<b>SPES-CB</b>
Cs	26	≥ 5	8,6	11,7
Xe	20	≥ 10	10,9	11,2
Rb	19	≥ 5	6,5	7,8
Ar	8	≥ 10	16,2	15,2
*results obtained for the same 1+ injected current				

#### R&D to reduce the ECR contaminats

Action	Expected result		
New Aluminum plasma chamber	Better performances ad reduction of contaminants		
Surface treatments	Reduction of surfaces de-gassing		
Coating of plasma chamber with refractary	Reduction of contaminants		
Use of hot liner	Improved "recycling" reducing the sticking time. Better performance and reduction of contaminants		
MRMS	Beam selection and separation from contaminants		



Charge breeder



### Phase 2A: Installation of Charge Breeder and n+ beam line



Assembly of 1+Source Front-End SPES production, similar to ISOL source



- Hall prepared

- Assembly and connection of 1+ source and CB in 2017



Charge breeder developed at LPSC (Grenoble)

## Exotic Beam RFQ Injector for

## ALPI (7 m, 6 modules)

- Energy 5.7 -> 727.3 keV/A [β=0.0395] (A/q=7)
- Beam transmission >93% for A/q=3÷7
- RF power (four vanes) 100 kW (f=80 MHz) for up to 1 mA beam (...future higher I stable beams)
- Mechanical design and realization, similar to the Spiral2 one, takes advantage of IFMIF technological experience



Materials ordered

Status

- Construction of vanes: tender completed (July 2016)
- Prototype in preparation



Beam dynamics, EM design, Mechanical design and Thermal Analysis COMPLETED



200 kW **RF amplifier** (175 MHz→ 80 MHz tuning required); 200 kW **Power Coupler** developed







## Matching into ALPI SC linac





MCP\_Low current test: 10 fA, 40Ca beam



Wires – MCP high dinamic range SPES Beam Profile Monitor

#### **SPES DIAGNOSTICS**









Cyclotron beam-loss monitors





#### SPES safety system



A SIL3 safety system is under development by PILZ A simplified system is under use for cyclotron test



Cyclotron and beam lines

**ISOL** target

WP\_B4, WP\_B2

0





Access Control System

- e0 Pa (A7) ventilation

**#**}



contatti di Interloch

EURISOL Distributed Facility (DF) Initiative

EURISOLDE

Project to be submitted for the 2018 update of the ESFRI roadmap



Complementarities: Instrumentation eg. AGATA, FAZIA, GASPARD, PARIS Challenges: High-power targets & sources, purification of RIB



- A **distribute laboratory** for radioactive beams:
- More exotic beams available
- **Coordination of competences** to face EURISOL technologic challenges
- Joint effort to manage the activity at European level



## CONCLUSIONS



- SPES is in the construction phase
- Infrastructures and Cyclotron are completed
- In the next two years the ISOL system and the Charge Breeder will be installed
- In 2019 radioactive beams with no-reacceleration will be available
- Reacceleration will be completed in 2021 using ALPI to reach 10-11 MeV/n
- SPES is partner of EURISOL\_DF
  - An European distributed facility for radioactive beams will offer a wide alternatives of exotic beams to the international nuclear physics community