


DISTILLATION AND STRIPPING PLANT




on behalf of the Italian Liquid Scintillator group

- Distillation Test @DayaBay
- Status of the design and construction
 - P&Id
 - Instrumentation
 - Equipment
- DCS
 - Hardware
 - Software
- OPC Server
 - Integration LabView with Siemens
- Procedure
 - Distillation
 - Stripping
- Conclusion




Distillation Test @DayaBay

- Replaced LS in AD1 with water (before our arrival)
- Start distillation and stripping plant in loop mode
- Distillation and stripping pilot plant were very stable
- Start filling AD1 with purified LS
- Continuous check of the filling of the AD1 with DayaBay filling system and data analysis
- After 4 days found LS in the waste piping
- Immediate stop of the operations
- After opening AD1 found a crack on the acrylic pipe on the interface between acrylic and stainless steel



Status of the Design and construction

P&Id - Distillation





P&Id - Stripping



Status of the Design and construction

Equipment – Stripping Column



- Finalized the design of the Stripping Column
- Finalized the choose of the filling material of the stripping column
- Added multiple sensor to the stripping column in order to carfully control the level, the temperature and the pressure inside the column



Status of the Design and construction

Equipment

- Finalized the design of the tanks in both distillation and stripping plant



Status of the Design and construction

Instrumentation – Flow Meter

- Coriolis mass flow meter will be used for Nitrogen (t-mass 65F) , LS (Promass 40E) (Same used in the pilot plant)
- Produced by Endress+Hauser
- miniCoriolis mass Flow meter will be used for Water
- Produced by Bornkhorst
- Clamp-on flowmeter produced by SIEMENS will be used for the measurement of the reflux flow of the distillation column

Endress+Hauser 




SIEMENS
Ingenuity for life



Status of the Design and construction

Instrumentation – Level Meter


- Free space radar (FMR51) produced by Endress+Hauser installed where the installation is difficult
- Guided wave radar (FMP54, FMP51) and Level switches (FTL51 and FTL51H) installed in the Distillation Column and in vacuum line condensers of both plants.
- Differential pressure transmitter produced by SIEMENS (Model 7MF4*33) will be used for the measurement of the level in the distillation and stripping columns.
 - Will be used proper oil for high temperature



Status of the Design and construction

Instrumentation – Pressure reducer

- Pressure reducer from Swagelok has been chosen for the Nitrogen line



Status of the Design and construction

Instrumentation - Magnetic Driven Pump

- Magnetic driven pump produced by CDR (Milano)
- Cleaned and assembled by us
- Hydraulic test




Inner and Outer magnets are equipped with NdFeB (neodymium iron boron) and SmCo (samarium cobalt) permanent magnets. Patented cage magnet attachment guarantee stability during the operation of the pump.

All PFA components are made through Transfer Moulding process. The Transfer Moulding process is also employed for PVDF \ PP lined casing.


Sealless design
Total containment, essential for hazardous, aggressive or valuable product.

All wetted parts have a high chemical resistance employing a performing material as Virgin unfilled PFA, granting also a wall thickness of at least 4mm to 5mm Virgin PFA. Alternative available materials for the Wetted parts: PP and PVDF.

Vacuum resistant housing lining. Moreover, all PFA components are made through transfer moulding process.



General Structure



Hardware

ET200SP


- Bit-modular design
- Exchange of modules during operation (Hot Swapping)
- Wide range of modules
- Integrated safety oriented design
- Integrated channel-specific diagnostics
- Easy to configure by joining modules
- Automatic diagnosis for each channel
- Use in hazardous areas (Zone 2)

CPU (IM 1512SP-1PN) Bit-modular design


- AMD Dual Core 1.0 Ghz (fanless)
- 2 GB RAM / 4 GB ROM
- Many communication options: PG/OP communication, PROFINET IO, TCP, web server
- SD/MMC memory slot




Software – HMI Distillation



Software – HMI Stripping



Software – HMI OPC



Distillation and Stripping

- **Introduction**
 - Description
 - Plants Reference (P&Id, Sketch, Drawings, etc)
 - References (Norms, Law, other procedures, etc)
- **Sequences**
 - Pre-Start Check out (Administrative, Equipment)
 - Pump and purging
 - Process Start-up (Internal loop mode)
 - Continuous process operation (Placing plant on-line, Drain of bottom, Replacement of the Filter)
 - Shutdown operation (Drain of plant)
 - Emergency Shutdown (Internal loop mode, complete shutdown)
- **Alarms**
 - Threshold
 - Control (PID)
 - Alarm actions
- **Valve List**

Distillation and Stripping

JUNO Liquid Scintillator Plant Procedure - Distillation Rev. 5	
Istituto Nazionale di Fisica Nucleare	


Juno Liquid Scintillator Plant Procedure	
Distillation Plant	
Process Procedure Number:	Distillation Rev. 5
Last Revision Date:	19 Febr. 2019
Procedure Author(s):	
Michele Montuschi	_____
Reviewed by:	
Faolo Lombardi	_____
Augusto Brigatti	_____
Last Revised and Approved by:	
Faolo Lombardi	_____
Procedure validity:	from: Revision Date to: End of Project
Page 1 of 32	

JUNO Liquid Scintillator Plant Procedure - Distillation Rev. 5	
1. Table of Contents	
1. Table of Contents.....	2
2. Revision History.....	3
3. Description.....	4
4. Plants in Use and Reference Documents.....	4
5. Distribution list.....	4
6. References.....	4
7. Hazards of Unit Operations & Safety Instructions.....	5
7.1. Introduction.....	5
7.2. Chemical Safety.....	5
7.2.1. Exposure limits and definitions.....	5
7.2.2. Definition of Species.....	6
7.3. First Aid.....	6
7.4. Firefighting Measure.....	6
7.5. LAB Leaking from Pipes or Equipment.....	7
7.6. Recommended major safety equipment.....	7
7.7. External and Environmental Impact.....	7
8. Purification of LAB solvent.....	7
9. Pre-Start Check Out.....	9
9.1. Administrative.....	9
9.2. Equipment, Utilities and services.....	9
9.3. Burning Vacuum/Nitrogen.....	10
10. Process startup.....	12
10.1. Distillation Startup in Loop Mode.....	13
11. Process Operation, Controls and Alarm Actions.....	15
11.1. Continuous process operation.....	15
11.2. Placing the purification plant on-line.....	15
12. Draining distillation bottoms.....	17
12.1. Draining C 101 bottoms.....	17
13. Drain of the plant.....	18
14. Change output filter.....	18
15. Drain E105.....	19
16. Process Stop/Standby and Shutdown.....	20
16.1. Process stop/standby.....	20
16.1.1. Internal loop mode.....	20
16.1.2. Software Process Shutdown.....	20
17. Alarms.....	21
17.1. Setting the process variable Alarms.....	21
17.2. Set of Control.....	24
17.3. Alarm Switch.....	25
17.4. Hardware Interlock.....	26
17.5. Alarms Action.....	27
18. Operation and Shift Requirement.....	29
19. Valves List.....	30
Page 2 of 32	


Distillation: http://juno.ihep.ac.cn/cgi-bin/Eng_DocDB/ShowDocument?docid=11

Stripping: http://juno.ihep.ac.cn/cgi-bin/Eng_DocDB/ShowDocument?docid=13


Distillation – Start Up




Distillation – Start Up




Distillation – Start Up




Distillation – Start Up




Distillation – Start Up




Stripping – Start Up



Stripping – Start Up



Stripping – Start Up



- The Distillation test @DayaBay shows very stable performances of the Distillation and stripping plants, but it was not successful due to a failure of the insertion pipe
- The Design of the final plants is almost finalized
- The Executive drawings of the equipments are almost complete
- The instruments that will be installed in the plants are chosen
- The hardware for the distillation and stripping column DCS has been decided and tested with good result in the pilot plant
- The HMI of the DCS has been developed
- The software will be developed starting from the experience gained during the pilot plant test
- The OPC UA server is implemented on the ET200SP and it will be available for the Global Monitoring system
- The procedures (sequences, alarm response) for the Distillation plant and Stripping plant are almost completed