

Il Tier-1 e la sua evoluzione: risorse opportunistiche, remote, commerciali

Luca dell'Agnello, Gaetano Maron
INFN - CNAF

Workshop CCR - June 14 2018

The Tier-1 at INFN-CNAF



- Started in 2003 as computing center for BaBar, CDF, Virgo and LHC experiments (ATLAS, CMS, LHCb, ALICE)
 - Nowadays provides services and resources to more than 30 scientific collaborations
- 1.000 WNs , ~32.000 computing slots, ~340 kHS06
 - Also small (~33 TFlops) HPC cluster available
- 29 PB of storage on disk (~33 PB soon), ~48 PB on tape (~85 PB foreseen at the end of this year)
- Dedicated network channel (60 Gb/s) for LHC OPN + LHC ONE
 - 20 Gb/s reserved for LHC ONE
 - Ready for upgrade to (2x)100 Gb/s (before the end of Summer 2018)


The flood

The Tier-1 location



Transformers

Electrical room



Street Level




-1 Level

Chiller «rooms»



-2 Level


Computing Room



11/9: the flood



- The flood happened on November 9 early in the morning
 - Breaking of one of the main water pipelines in Bologna
 - Also the road near CNAF seriously damaged



11/09: the flood



November 9 early in the morning
in water pipelines in Bologna
seriously damaged



The Tier-1 entrance that morning



All Tier-1 doors are watertight
Height of water outside: 50 cm
Height of water inside: 10 cm (on floating floor)
for a total volume of $\sim 500 \text{ m}^3$


After the flood



- The main issue was to recover the power center
 - Both 1.4 MW power lines compromised
- Temporary power line from the beginning
- First operations: data center dried over the first week-end and cleaned from dust and mud completed during the first week of December
- First line recovered before Xmas
 - (Small) UPS only from mid January
 - Full UPS + Diesel Engine only from 20/2
- Chillers + air conditioning in the IT halls from mid January
 - Only half chillers can be powered on with one line



Power Center configuration before the flood




QG=Electric Panel
GE=Generator

Electrical Transformers (Energy Supplier)




QG=Electric Panel
GE=Generator

Power Center after the flood



Present Power Center status



Damage to IT equipment

- The two lower units of all racks in the IT halls were submerged
 - Including the two lowest rows of tapes in the library
 - All storage systems involved
- The 3 Core Switch/Routers and the General IP Router were installed above the 3rd rack unit (safe for few centimeters)
- In parallel with the recovery of the power system, various activities done to recover wet IT equipment
 - Cleaning and drying disks, servers, switches (using oven when appropriate)
 - Damaged IT components ordered and replaced (with a variable timeline depending on the brand....)

Damage to IT equipment: the list

- Computing farm
 - ~34 kHS06 are now lost (~14% of the total capacity)
 - No special action taken (replaced)
- Library and HSM system
 - 1 drive damaged
 - Several non critical components
 - Library recertified in January
 - 4 TSM-HSM servers
- Tapes
 - 136 tapes damaged
 - Tapes being recovered in lab
 - 40 +22 tapes recovered
 - 1 tape partially recovered (LHCb)
 - 3 (CMS) + 3 (LHCb) tapes undergoing second round
 - 6 tapes (CMS) to be recovered
- Nearly all storage disk systems involved
 - 11 DDN JBODs (2 for CMS)
 - *RAID parity affected*
 - 2 Huawei JBODs (non-LHC experiments)
 - 2 Dell JBODs including controllers
 - 4 disk-servers


System	PB	JBODs	Involved experiments
Huawei	3.4	2	All CSN2 and 3 experiments excepting AMS, Darkside e Virgo
Dell	2.2	2	Darkside and Virgo
DDN 1,2	1.8	4	ATLAS, Alice and LHCb
DDN 8	2.7	2	LHCb
DDN 9	3.8	2	CMS
DDN 10, 11	10	3+2	ATLAS, Alice and AMS
Total	23.9	9	

Storage recovery


- Replacement components ordered only for systems under support in 2018
 - DDN8 (LHCb) to be phased out in Q1 2018
- Moreover, some components not available for bulk replacement for old systems
 - i.e. disks for DDN8 (LHCb) and DDN9 (CMS)
 - Other older systems (DDN1, DDN2) could be repaired with spare parts we had in house
- Need to move LHCb data to a new storage systems ASAP (lost parity)
- Key element was the installation of 2017 tender storage
 - Installed in January but still not accepted ☹
 - We used it anyway to move LHCb data from the damaged storage system
 - Later on, “good” disks from DDN8 used to replace wet disks of DDN9 (CMS)
- Unfortunately we could recover only 1/3 of data on Huawei system (astro-particle experiments)
 - ~2.2 PB of data lost (retransferred or regenerated)
 - We suspect an erroneous strategy from the support

Network (1)

- For the installation of the 2017 storage tender we had to upgrade our network infrastructure to support 100G Ethernet connections
- The core switches (2x Cisco Nexus 9516) upgraded in December
 - New Fabric modules and each core expanded with 32 x 100G Ethernet port modules
- Disk Servers of the 2017 tender are connected at 2x100Gb/s to the core switches
 - Most probably also disk servers of the new tender (next week!)
- 100 Gb/s connections needed also for DCI to CINECA (remote farm extension)
 - 4x100Gb/s Ethernet extension (upgradable to 12x100Gb/s)
- Scheduled upgrade of OPN/ONE access from 6x10Gb to 2x100Gb– (Q1-Q2 2018)



Network (2)



Farm recovery

- During February we started reopening the services
 - LSF masters, CEs, squids etc...
- Not all experiments at the same time (depending on storage availability)
- Performed upgrade of WNs
 - Middleware, security patches (i.e. meltdown etc..)
- Only part of the local farm powered on (only 3 chillers in production)
 - ~150 kHS06 (out of ~200kHS06 available)
- But exploiting the CNAF farm elastic extension to provide more computing power
 - Remote farm partition in Bari-RECAS (~22 kHS06)
 - Remote extension farm (~ 180 kHS06) at CINECA – In production since March

Tier-1 remote extensions

Various types of extensions...

- Static allocation of remote resources
 - Bari-RECAS (2017-)
 - CINECA (2018 -)
- Resources on commercial clouds
 - Aruba (2015)
 - Azure (2017)
 - HNSciCloud (2018)
- Opportunistic on HPC
 - Scheduled test on CINECA HPC resources

Farm remote extensions (1)

- Some functional tests on cloud providers (Aruba, Azure)
 - No cache, xrootd access
- In 2017 ~13% of CPU pledged resources to WLCG experiments located in Bari-RECAS data center
 - Transparent access for WLCG experiments
 - CNAF CE and LSF as entry-point
 - Auxiliary services (i.e. squids) in Bari
 - Similar to CERN/Wigner extension
 - 20 Gbps VPN provided by GARR
 - All traffic with farm in Bari routed via CNAF
 - Disk cache provided via GPFS-AFM
 - “Transparent” extension of CNAF GPFS



Opportunistic computing on Aruba (1)



- One of the main Italian commercial resource providers
 - Web, host, mail, cloud, ...
 - Main datacenters in Arezzo and near Bergamo
- Small scale test
 - 10x8 cores VM (160 GHz) managed by VMWare
- Use of idle CPU cycles
 - When a customer requires a resource we are using, the CPU clock speed of “our” VMs is decreased to a few MHz (not destroyed!)
- Only CMS mcore jobs tested
 - No storage for data on site: remote data access via Xrootd
 - Use of GPN (no dedicated NREN infrastructure)


Opportunistic computing on Aruba (2)



- Developed in house solution, **dynfarm**
 - Authenticates connection requests coming from remote hosts and delivers the information needed to create a VPN tunnel
 - Communication enabled only through remote WNs and local CEs, LSF and argus
 - All other traffic goes through its default route
- Shared file system access through a R/O GPFS cache (AFM, see later for details)
- Job efficiency (CPT/WCT) depends on type of job
 - Very good for MC
 - Low on average (**0.49** vs. **0.80**)


Data access in Bari-RECAS


- GPFS AFM
 - A cache providing geographic replica of a file system
 - Manages RW access to cache
- Two sides
 - Home - where the information lives
 - Cache
 - Data written to the cache is copied back to home as quickly as possible
 - Data is copied to the cache when requested
- AFM configured as RO for Bari-ReCaS
 - ~400 TB of cache vs. ~11 PB of data
- Several tunings and reconfigurations required!
- In any case decided to avoid submission of high throughput jobs in Bari (possible for Atlas)
- Alice jobs access data directly through XrootD



Farm remote extensions (2)

- In 2018 ~180 kHS06 provided by CINECA
 - CINECA, located in Bologna too, is the Italian supercomputing center (~15 Km far from CNAF)
 - 216 WNs (10 Gbit connection to rack switch and then 4x40 to router aggregator) managed by LSF@T1
- Dedicated fiber directly connecting Tier-1 core switches to our aggregation router at CINECA
 - 500 Gbps (upgradable to 1.2 Tbps) on a single fiber couple via Infinera DCI
- No disk cache, direct access to CNAF storage
 - Quasi-LAN situation (RTT: 0.48 ms vs. 0.28 ms on LAN)
- In production since March
 - Need to disentangle effects from migration to CentOS7, singularity etc... to have a definitive assessment on efficiency





Conclusions (?)

- INFN Tier-1 fully operational since March
 - Some hiccups at the restart
- Some systems not completely recovered yet
 - Still working on 2nd power line (needed for redundancy)
 - Strategy for continuity on the 2nd line not decided
- Some damaged components on the library ordered but still to be installed (not critical)
- In the meanwhile activity ongoing to improve the isolation of the data center perimeter (water broke into through various “sources” on the wall)

A possible future for the CNAF Tier1 towards the HL-LHC Data Lake

Looking for a new location for the Tier-1

The goal: take into account the needs for HL-LHC (i.e.data lake) and expansions due to astro-particle experiments




ECMWF center will be hosted in Bologna from 2019 in the Technopole area.

Possibility to host in the area also:

- INFN Tier-1
- CINECA computing center

Allocated 40 M€ from the Italian government to refurbish the area (works should be completed in 2019)


Extra budget 19 M€ promised for INFN & CINECA





Technopole

The data centers at the Science Park



ECMWF DC main characteristics

- 2 power line up to 10 MW (one bck up of the other)
- Expansion to 20 MW
- Photovoltaic cells on the roofs (500 MWh/year)
- Redundancy N+1 (mechanics and electrical)
- 5 x 2 MW DRUPS
- Cooling
 - 4 dry coolers (1850 kW each)
 - 4 groundwater welles
 - 5 refrigerator units (1400 kW each)
- Peak PUE 1.35 / Maximum annualized PUE 1.18

INFN – CINECA DC main characteristics

- up to 20 MW (one bck up of the other)
- Possible use of Combined Heat and Power Fuel Cells Technology
- Redundancy strategy under study
- Cooling, still under study
 - dry coolers
 - groundwater welles
 - refrigerator units
- PUE < 1.2 – 1.3

Current status & activity

- Writing requirements for data center infrastructure
 - Joint effort with CINECA
- Available space is divided in 2 buildings (“botti”)
 - 3000 mq. Each (1500 mq for IT)
- Power ramping up to 20 MW for IT in 2028
 - $PUE_{\text{mean}} \leq 1.18$; $PUE_{\text{peak}} \leq 1,25$
- Tight schedule
 - First “botte” must be ready before the end of 2020!
 - Second “botte” ready for 2023
- This data center would fit perfectly the requirements for WLCG data lake!

IT power [MW]	2020	2021	2024	2028
INFN	2	2	3	10
CINECA	2.5	8	10	10
Totale	4.5	10	13	20