



Finanziato  
dall'Unione europea  
NextGenerationEU



Ministero  
dell'Università  
e della Ricerca



Italiadomani  
PIANO NAZIONALE  
DI RIPRESA E RESILIENZA



# **PNRR - Anthem (AdvaNced Technologies for Human-centrEd Medicine)**


## **STATUS of the spoke 4.9**

**An RF accelerator based BNCT facility in Caserta within INFN participation to Anthem PNRR initiative**


A.Pisent

INFN LNL, on behalf of INFN Anthem collaboration

# TRASCO → BNCT




- TRASCO RFQ and TRIPS ion source, built for Nuclear Wastes Transmutation Research (1998-2004). M. Napolitano, G. Fortuna, G. Ciavola.
- The idea of using the the 5 MeV 30 mA beam for BNCT (Boron Neutron Capture Therapy), G. Fortuna, P. Colautti and U. Amaldi since the beginning (and then part of SPES original program).
- Thanks to Giacomo and Valerio for the idea to include this program in the PNRR, together with the colleagues of Vanvitelli, G. Paolisso and L. Gialanella, and to INFN management.





AdvaNced Technologies for Human-centrEd Medicine  
Project Code: PNC0000003

Total budget: 125.044.305,36 euros  
Spoke 4 budget: 49.316.044,52 euros  
**INFN BNCT Pilot 4.9 7M€ + personale**



ANTHEM will consider the following chronic diseases:

- **Cancers** Glioblastoma GBM, melanoma, lung and thyroid cancers);
- **Degenerative diseases** (i.e. neurodegenerative diseases),
- **Cardiovascular** and **pulmonary** diseases (i.e. fibrotic, atherosclerotic diseases),
- **Diabetes**

Local INFN coordinators

Pavia: V. Vercesi

LNL: A. Pisent

LNS: P. Cirrone

Catania: F. Romano

Napoli: L. Gialanella

Torino: P. Mereu

Coordinator Guido Cavaletti, MD, Professor of Human Anatomy Vice-Rector  
(Research, University of Milano-Bicocca)

Spoke 4 coordinator-Giovanni Li Volti Department of Biomedical and  
Biotechnological Sciences University of Catania

INFN participation coordinated by Valerio Vercesi


# Anthem PNRN complementary initiative, construction of a BNCT facility (30 mA 5 MeV) at Caserta

## Recent choice of the site, independent installation for BNCT studies and clinics close to Circe


### 3 LAYOUT

VALORIZZAZIONE DELLE AREE

ASSONOMETRIA - STATO DI PROGETTO



# Lay out of the building (1400m<sup>2</sup> alta tecnologia)



Vista in pianta


# Main deliverables: The time line, 4 Years from 1-1-2023

Anno	Descrizione	Deliverable	Mese Inizio	Mese fine	Anno 1	Anno 2	Anno 3
1	<ul style="list-style-type: none"> <li>-Produce the executive project of the installation</li> <li>-Conduct a call for tender for the procurement of three solid state amplifier for Radio-Frequency Quadrupole (RFQ) cavity</li> <li>-Construct the gas-detector for microdosimetric characterisation of clinical beams for BNCT</li> </ul>	Deliverable: -Report on novel gas-detector construction -Report on recruitment and call for tenders advancement (all pilots)	1	12			
2	<ul style="list-style-type: none"> <li>-Obtain proton beam nominal parameters at the end of the LEBT</li> <li>-Complete the radio-frequency power amplifier system for RFQ cavity and successfully test the high power couplers at nominal power</li> <li>-Accomplish tuning of the RFQ cavity</li> <li>-Conduct biological evaluation of BNCT, proteome and interactome characterization, immune response, study of organoids (all with neutron facilities already available)</li> </ul>	Deliverable: -Report on beam transport optimization through LEBT -Report on RFQ coupler production and test -Report on RF system production and test -Report on cavity bead pulling and final optimization -Report on MPS, LLRF and LINAC control system	13	24			
3	<ul style="list-style-type: none"> <li>-Complete bunker construction with related services</li> <li>-Successfully test the MPS, LLRF and LINAC control system</li> <li>-Get the high power Be target ready for proton test</li> <li>-Get the accelerator/neutron source ready for install+C4ation</li> <li>-Get the BSA characterised and ready for installation</li> </ul>	Deliverable: -Report on control system off-site test -Report on Be target production	25	36			
4	<ul style="list-style-type: none"> <li>-Install accelerator and ancillaries at Vanvitelli Caserta bunker</li> <li>-Produce the first neutron beam at low power</li> <li>-Characterise the final epithermal radiation field in air and phantom</li> <li>-Start procedure for CE marking of medical device</li> </ul>	Deliverable: -Report on RFQ conditioning and accelerator beam commissioning -Report on accelerator and BSA installation -Report on final epithermal radiation field in air and phantom	37	48			

# INFN participation: main activities

- **Pavia** design and construction of the BSA (beam shape assembly)
- **LNL**, accelerator, microdosimetry, production target, beam tests (source), RF tests and neutron production tests (electrostatic accelerator), controls
- **Torino**, mechanical development of the accelerator, transfer line and integration with the building. Documentation and QM.
- **Napoli** (sezione and Unicompania) accelerator development, integration with of the building, administrative coordination, tenders.
- **LNS** technical and administrative participation to main tenders
- A.Pisent, C. Baltador, L. Bellan, D. Bortolato, V. Conte, M. Comunian, E. Fagotti,, F. Grespan, J. Esposito , M. Montis, A. Palmieri, A. Selva , G. Sciacca INFNLNL
- P. Mereu, M. Nenni, C. Mingioni,E. Nicoletti INFN Torino
- V. Vercesi, I Postuma, S. Bortolussi,F.Setareh, R. Ramos INFN Pavia
- M. Masullo, A. Passarelli, L. Gialanella, NFN Napoli
- Personale «specifico» Anthem BNCT
  - C. Baltador, A.Pisent, V. Conte, L. Bellan, A. Selva,+1 CTER(!?) INFNLNL
  - E. Nicoletti, INFN Torino
  - V. Vercesi, I Postuma INFN Pavia
  - A. Passarelli NFN Napoli

# The BNCT irradiation facility concept epithermal neutrons for deep tumors (like glioblastoma)




The choice of the thick target material and beam energy;  ${}^9\text{Be}(p,n){}^9\text{B}$ , has respect to Li the advantage of better radioprotection (no  ${}^7\text{Be}$  and T production) and better mechanical propr (1278 vs 180 deg C melting point). The Be oxide is chemically toxic.

**Neutron source gain factor expected at  
Ep= 5 MeV  $\rightarrow Y_n \sim 2.9 \cdot 10^{12} \text{ s}^{-1}\text{mA}^{-1}$   
Range in Be approx. 230  $\mu\text{m}$   
Average neutron spectrum at target 1.2 MeV**

**Table 1** Recommended neutron beam characteristics from IAEA TECDOC-1223

Beam characteristics	Recommended value
Neutron beam energy range (epithermal)	$0.5 \text{ eV} < E < 10 \text{ keV}$
Epithermal neutron flux, $\Phi_{epi}$	$\geq 1 \times 10^9 \text{ n/cm}^2\cdot\text{s}$
Fast neutron contamination (fast neutron dose/ $\Phi_{epi}$ )	$\leq 2 \times 10^{-13} \text{ Gy}\cdot\text{cm}^2$
$\gamma$ -ray contamination ( $\gamma$ -ray dose/ $\Phi_{epi}$ )	$\leq 2 \times 10^{-13} \text{ Gy}\cdot\text{cm}^2$
Thermal neutron ratio	$\leq 0.05$
Current to flux ratio	$\geq 0.7$






# BNCT facility landscape (2019)

## Status of Accelerator-Based BNCT Projects Worldwide

Yoshiaki Kiyanagi<sup>1, a)</sup>, Yoshinori Sakurai<sup>2, b)</sup>, Hiroaki Kumada<sup>3, c)</sup> and Hiroki Tanaka<sup>2, d)</sup>



Facility name	Accelerator	Target	Incident particle, Produced neutron energy (MeV)	Designed current (mA)	Present current status (mA)	Present status
Kyoto University	Cyclotron	Be	P: <b>30</b> , N: < 28	1	1	Clinical trial
Southern Tohoku Hospital	Cyclotron	Be	P: <b>30</b> , N: < 28	1	1	Clinical trial
Tsukuba University	Linac	Be	P: <b>8</b> , N: < 6	5	< 2	Physical meas.
National Cancer Center	Linac	Solid Li	P: <b>2.5</b> , N: < 1	20	12	Physical meas.
Kansai BNCT Medical Center	Cyclotron	Be	P: <b>30</b> , N: < 28	1	—	Commissioning
Edogawa Hospital BNCT Center	Linac	Solid Li	P: <b>2.5</b> , N: < 1	20	—	Constructing
Nagoya University	Electrostatic	Solid Li	P: <b>2.8</b> , N: < 1	15	—	Commissioning
Budker Institute (Russia)	Electrostatic	Solid Li	P: <b>2.0</b> , N: < 1	10	3	Developing
Helsinki University Central Hospital (Finland)	Electrostatic	Solid Li	P: <b>2.6</b> , N: < 1	30	20	Constructing
SARAF (Israel)	Linac	Liq-Li	P < 4, N: < 1	20 (?)	1-2	Developing
CNEA (Argentina)	Electrostatic	Be, <sup>13</sup> C	P, <b>d: 1.4</b> , N: < 6	30	< 1	Constructing
Legnaro INFN (Italia)	Linac	Be	P < 4, N: < 2	30	—	Developing
A-BNCT(Korea)	Linac	Be	P: <b>10</b> , N: < 8	8	—	Construction
Xiamen BNCT Center	Electrostatic	Solid Li	p: <b>2.5</b> , N: < 1	10	—	Developing

# TESTS AGAINST BLISTERING (LNL electrostatic accelerator CN 2020-22)





Fig. 2. Beryllium-copper target after irradiation. Beam spot (1) corresponds to perpendicular impact, beam spot (2) to an inclination of 68°. In both cases surface blistering is visible.



Fig. 3. Beryllium-vanadium target after irradiation. Beam spot (3) and (4) correspond to the run with surface power density of 600 and 400 W/cm<sup>2</sup>, respectively. In both cases, no macroscopic blistering is visible.

## CONCLUSIONS

The irradiation runs performed with the MUNES test source installed at the CN accelerator showed the suitability



Fig. 1. MUNES test source installed on the +15° beam line at the CN accelerator.






Fig. 1: proton range into BeV target. Angle of incidence is 67.8°. The Be layer is shown.

# Main neutron converter specifications to overcome hydrogen blistering formation in Be

Bae et al. AAPP Bulletin, (2022) 32:34, <https://doi.org/10.1007/s43673-022-00063-2>

## The proposed Be/V/Cu configuration



## Heat-sink Manufacturing options under assessment

- Produced by **additive manufacturing (Cu-OFE)**
  - New heat exchanger configurations unavailable with traditional techniques
  - Microchannels (different geometries) to improve water cooling
  - Cu-OFE powder technology now very well known with leading-edge 3D printing machines
  - many advantages in pushing the limits of high thermal power performances (goal: **heat transfer coefficient HTC approaching  $h \sim 10^5 \text{ W/m}^2 \text{ K}$** )
- Produced by more conventional configuration → **wire discharge and brazing (Cu OFE)**



Beryllium (150-180 μm) and Vanadium (200 μm) layers thickness joined to Cu-OFE by HIP (Hot Isostatic Pressing) technology by expert companies working in the field.

# New 1 kW/cm<sup>2</sup> neutron converter design concept

## n-target main specifications

- **150 kW** beam power (5 MeV, cw 30 mA)
- **Be** layer thickness  $t_{\text{Be}} = 0.15$  mm
- **V** layer thickness  $t_{\text{eV}} = 0.2$  mm
- **Cu-OFE** backing structure


Be material chosen

**HP-HR Be PF-60** ( $\sigma_y \approx 395$  MPa at  $T_{\text{amb}}$  [1])

[1] Krivko, V.P., et al. , 1991. The Effect of Annealing on the Mechanical Properties and the Structure of Beryllium Foil, Met. Sci. Heat Treat., Vol 33 (No. 1–2), p 12–14

- **First design Goal: achieve  $\text{HTC} = 10^5$  W/m<sup>2</sup>K**
- Squared target size 200 cm<sup>2</sup>  
(beam spot area not less than 150 cm<sup>2</sup>) normal to p-beam

First n-target concept under study based upon Pin-fins heat sink geometry



# Discussions with LEADING company (Spain)

+34 942 814 052

leading@leading.es

COMPANY SOLUTIONS GENERAL CONDITIONS CERTIFICATES TRANSPARENCY AND CSR NEWS WORK WITH US CONTACT



MACHINING, WELDING AND ASSEMBLY CASTING PATTERNS MAKER ORIFICE METERS EPS INTEGRATED SOLUTIONS BERYLLIUM SERVICES





## Manufacturing Metal Mechanic Solutions

Our mission is to satisfy the metal-mechanic needs of our clients, based on their drawings & technical specifications.

Leading strength is to serve the national and international market from a relevant range of CNC machines and manufacturing facilities piloted by a team of highly skilled workforce specialized in very different and critical markets from the last 45 years.

- Long Experience in manufacturing components of First Wall Panels (FWP) of ITER reactor and different mockups
- Manufacturing process: machining, cleaning, canister, HIPping and final machining and cleaning.



# Final agreement achieved to test the HIP process technology on small samples



**No past experience joining Be+V+Cu mockups. The manufacturing process has to be tested**

- **Phase 1: 2 Be Targets ( $\text{\O}20\text{mm}\times 10\text{mm}$ , 0.12 mm Be)** using 2 different HIP cycles according to data found in literature.
- **Phase 2: 1 Be Target ( $\text{\O}42\text{mm}\times 10\text{mm}$ , 0.15 mm Be)** using 1 HIP cycle considering the best parameters (pressure, temperature and duration) and results obtained Phase 1.

• The activities included are as follows:



- Order of raw material: Be, V and Cu
- Machining ATDs of V (99%) and Cu (99%). Dimensional control analysis
- Manufacturing of the canister for the HIP process
- Cleaning of all surfaces (degreasing and elimination of any oxides)
- Assembly of the parts into the canister
- Closing the canister by TIG welding and leak testing
- Evacuation and sealing
- HIP process (according to the appropriate parameters)
- Final machining and opening the canister
- Dimensional control analysis of the final component
- NDT: Ultrasonic testing
- Final cleaning and packaging. Be shipping certificate included (cleaning-swab analysis)
- Transport to INFN Italy

Delivery time: 10-12 weeks  
(since PO received)



# The BSA

(beam shaping assembly, n-spectrum traslator)



Work in progress  
(Pavia group)

- *Production and beam test of AIF<sub>3</sub> blocks*
- *BSA design with the planar target geometry*

The neutron spectra were accumulated through an MCNP6 simulation. The tallies are centered at the beam port on a plane perpendicular to the neutron beam axis. With the tally surface being:



**Central:** a circle of 6cm radius

**Lateral:** a ring with minimum radius of 6cm and maximum radius of 12 cm


BSA	IAEA FOM (2023 update)				J/phi
	Flux (10 <sup>9</sup> cm <sup>-2</sup> s <sup>-1</sup> )	thermal n cont.	fast n cont. (10 <sup>-13</sup> Gy cm <sup>2</sup> )	photon cont. (10 <sup>-13</sup> Gy cm <sup>2</sup> )	
IAEA rec.	> 0.5	< 5 · 10 <sup>-2</sup>	< 7	< 2	> 0.7
Actual beam	1.18	0.86 · 10 <sup>-2</sup>	8.81	3.58	0.73

# Micro dosimetry: characterization of BNC


Detector with interchangeable cathode



+ BNC dose



Pairwise measurements, with and without  $^{10}\text{B}$ , allow to determine the gamma & neutron doses



Different Boron concentrations to mimic the real scenario in human tissue






# Accelerator development

- Injector revamping=>beam characterization at LNL
- RFQ couplers => production and high power tests at LNL
- RFQ → assembly and low power test LNL
- RF system procurement and test at LNL on RF load of the 8 solid state amplifiers
- Design and procurement of beam lines
- Computer control system
- Integration of the linac (preparation to medical use)

# TRIPS source, built by LNS, developed at LNL since 2006

## Ion source general setup:

1. Water tank
2. Insulating transformer
3. Auxilliaries rack
4. HV Control rack
5. Magnetron
6. Circulator
7. ATU
8. Source
9. Extraction column







TRIPS nominal info	
type	MDIS
beam	H <sup>+</sup>
<b>Current p</b>	<b>40 mA</b>
energy	80 keV
Rms emittance	0.2 $\pi$ mm mrad
5 electrodes extraction column	

**Further upgrade to 55 mA H<sup>+</sup>  
Could be beneficial for power  
saving.**

**Indeed according to IBNCT data  
the average current necessary  
for half an hour treatment is  
around 10-15 mA and already  
allows reducing the duty cycle  
to 50 %**

## TRIPS Refurbishing process:

- HV platform and faraday cage restoration
- New transformer (with status check via control sys.)
- New and re-arranged connections under false floor
- Complete source dismantling for repairs and cleaning ops.
- Laser tracker alignment
- PPS updated (self-managed and not eludible) approved by LNL security responsible
- General replacement and improvement of source components, electronics, connections, cooling and others auxiliaries





## Source diagnostics (before LEBT installation):

*old*

- Collimator + Beam stop

*New (already available)*

- DDCT (inside source)
- CCD
- RGA
- Wire scanner (BPM)
- Collimator + Beam stop
- Thermocouples \*



\*all the thermocouples on the source side were also replaced

## New cooling system:


*Old*

- Rigid pipes
- Oring sealing hold by screws on exit side
- Oring sealing hold by screws on both ground electrodes




*New*


- Flexible pipes
- Matallic gasket Swagelock sealing on exit side
- Soldered pipes on both ground electrodes



Cross section of new ground 1




Steel ring is brazed to the copper electrode. The space in between them is the cooling channel




**Reinstalled, controls to be tested. The LEBT will be installed and tested in 2024**




DCCT



Emit. scanner




FC



# TRASCO RFQ (developed at LNL for ADS studies)

	Name	Lab	ion	energy	vane voltage	beam current	power	RF Cu power	Freq.	length		Emax	Power density	
				MeV/u	kV	mA	kW	kW	MHz	m	lambda	kilpat	ave	max
													W/cm <sup>2</sup>	W/cm <sup>2</sup>
	<b>IFMIF EVEDA</b>	<b>LNL</b>	<b>d</b>	<b>2.5</b>	<b>79-132</b>	<b>130</b>	<b>650</b>	<b>585</b>	<b>175</b>	<b>9.8</b>	<b>5.7</b>	<b>1.8</b>	<b>3.5</b>	<b>60</b>
CW	LEDA	LANL	p	6.7	67-117	100	670	1450	350	8	9.3	1.8	11.4	65
	FMIT	LANL	d	2	185	100	193	407	80	4	1.0	1	0.4	
high p	IPHI	CEA	p	3	87-123	100	300	750	352	6	7.0	1.7	15	120
	<b>TRASCO</b>	<b>LNL</b>	<b>p</b>	<b>5</b>	<b>68</b>	<b>30</b>	<b>150</b>	<b>847</b>	<b>352</b>	<b>7.3</b>	<b>8.6</b>	<b>1.8</b>	<b>6.6</b>	<b>90</b>



TRASCO@LegnaroINFN




TRASCO RF tests @Saclay.CEA



Tested up to 2 Ekp, 80 kW/m  
100% duty cycle in 2013

# Is a more performant RFQ possible?



“Best cases” with variable voltage as IFMIF on Accelerator and  $\rho/R0 \text{ const}=0.75$   
 3d machining with a modern temperature-controlled milling machine

Better than  
 TRASCO  
 in any aspect

20 cm shorter


1.7 kp

+10% Ez

30% less power


RunNum	L[cm]	V[kV]	Esmax[MV/m]	trans	emitz[degMeV]	Vacc[kV]	Pd[kW]	amin[cm]
n333024	688.036	51.237	31.2406	0.9778	0.20253	64.934	424.887	0.133
x030202	687.98	51.756	30.6531	0.9791	0.23093	68.468	439.0103	0.1377
r141340	685.108	50.741	30.366	0.97825	0.20439	70.308	439.0678	0.1368
q133241	665.644	50.169	30.614	0.98035	0.22027	70.616	440.6494	0.1349
g304014	653.896	53.595	30.9884	0.9765	0.19705	71.945	452.1616	0.1407
q034330	692.889	53.284	31.8303	0.98205	0.19226	67.761	455.402	0.1382
d243330	686.548	50.893	30.0674	0.9789	0.18026	71.982	455.952	0.1381
q322422	686.363	52.906	31.3268	0.9792	0.22934	68.083	457.3036	0.139
z414422	683.256	50.511	30.7436	0.98705	0.19255	72.886	459.1788	0.1347
s024022	675.783	51.448	31.1951	0.98795	0.19347	74.147	470.0226	0.1353
<b>Trasco</b>	<b>713</b>	<b>68</b>	<b>32.75 (1.77kp)</b>	<b>0.97</b>	<b>0.18</b>	<b>68</b>	<b>~617</b>	<b>0.205</b>

with new design tools we could have spared 30% power, but it is perfectly rational to use the available structure





Eight independent 125 kW amplifiers (one per RF coupler) 5 available and tested to full power on RF load  
Each amplifier needs 5 racks (including power supply)



*The 3 missing RF systems will be ordered in 2023*


*Advantages respect to a klystron*

- Lower operating costs (cost and duration of components)*
- Availability e reliability (no stop operation in case of components failure)*
- Absence of high voltages very important for the operation in a hospital*


# Tender for 8 RF power amplifiers (3 new + 5 to be updated)

Peculiarita' del nostro sistema:

1. 8 amplificatori connessi alla stessa cavita'
2. Mancanza di circolatori.
3. Singola LLRF splittata su 8 catene



Numero di amplificatori accesi	Potenza riflessa verso gli amplificatori accesi	Potenza verso gli amplificati spenti
1	70.3%	2.1%
2	50.4%	8.4%
3	31.9%	18.9%
4	17.7%	33.6%
5	7.6%	52.5%
6	1.7%	75.6%
7	0.0%	103%
8	2.5%	-




Francesco Grespan Damiano Bortolato


# Tender for 8 RF power amplifiers (3 new + 5 to be updated)

Peculiarita' del nostro sistema:

1. 8 amplificatori connessi alla stessa cavita'
2. Mancanza di circolatori.
3. Singola LLRF splittata su 8 catene





Richiesto un sistema di protezione veloce che possa lavorare assieme agli altri amplificatori connessi alla stessa cavità. Il requisito fondamentale è che appena uno degli amplificatori va in protezione per un qualsiasi intervento interno, deve segnalare agli altri amplificatori la condizione di errore ed interrompere l'erogazione di potenza per tutti.



**Documentazione di gara pronta a fine Aprile, in attesa di aggiornamento codice appalti.**  
**Call for tender milestone: M9**  
**Delivery milestone: M24**

Francesco Grespan Damiano Bortolato


# Attivita' RFQ a LNL: power coupler conditioning



1. Preparation of High Power Test area at LNL (main accelerator hall)
2. Coupler tendering
  1. Prototyping of one complete RF coupler (including cylindrical RF window) (\*)
  2. Purchase of 8 RF windows + couplers
  3. coupling cavity
3. High Power Test of the prototype coupler (\*\*)
4. Construction of the remaining couplers
5. High Power Conditioning of the remaining Couplers at LNL
6. Installation of the High Power Couplers on the RFQ Cavity on Site (\*\*\*)
7. Leak Test of the RFQ (\*\*\*)
8. Waveguide installation from amplifiers to couplers
9. High Power Tests (Milestone M24)
  - In principle the tenders for couplers and RF windows can be separate
  - \*\* A coupler used for the tests at Saclay could be used as a «receiver»
  - \*\*\*See Point 18 of the previous list

Francesco Grespan

# RF couplers, cylindrical windows



- Two already produced and tested to full power (CEA-Saclay 140 kW cw) and used for RFQ test.
- We need to produce and test in LNL (with INFN solid state amplifiers) 8 new couplers. Milestone in 2025.




Figure 1: RF coupler system with loop, coaxial transmission line and coaxial alumina window.




Figure 2: View of the two couplers connected with the bridge cavity. It is possible to notice the cooling channels and the RF windows.





Figure 3: Electric field magnitude in the RFQ and coupler (transverse plane)


# Bridge cavity (collaboration among INFN LNL - Na - To)

coupler





Electromagnetic design and study of mechanical tolerances (interfacing with INFN-To mechanical designers) for the bridge cavity construction for **coupler conditioning test at nominal power (150kW)**, minimizing reflected and dissipated power

Hole for coupler 1 27.78 mm 72.22 mm



magnetic field distribution  
 $f = 352.2 \text{ MHz}$






80% transmission from coupler 1 to coupler 2

Antonio Palmieri Andrea Passarelli



# Dissipated power

	P diss [kW]
Cylinder int 1	9.25
Cylinder int 2	9.25
Plate 1	3.16
Plate 2	3.16
Cylinder ext	5.25
<b>TOTAL</b>	<b>30</b>

for dimensioning of the cooling system



# TRASCO mechanical integration




- Many components are available (RFQ modules, vacuum system, tuners and end cells...) the support and the couplers have to be built
- The integration will be updated by Torino group (on the bases of IFMIF and ESS experience)
- The idea is to have a single solid support to assemble and tune the RFQ at LNL and then transport it to Caserta



# Attivita' RFQ a LNL: cavity assembly and tuning

1. **Preparation of the 3<sup>rd</sup> experimental hall at LNL**
2. **Visual Inspection of the cavity modules**
3. **Ancillary removal (vacuum manifolds, water cooling hoses, tuners, end plates etc.)**
4. Verification and/or production of dummy and coupling elements and 8 Aluminum dummy couplers
5. Production of bead pulling apparatus(\*)
6. **Design and tender for final RF ancillaries (couplers(\*\*), end plates, coupling plates, tuners)**
7. **Decoupling of the modules connected together**
8. **Cleaning of each modules, including cooling channels (procedure to be discussed)**
9. **Implementation of references for fiducials and alignment**
10. **Support design and construction (single beam support as for SPES RFQ as a basic idea) (\*\*\*)**
11. Module to module coupling, vertically via pin references (3 “resonant segments” as output)
12. Resonant segment installation on the support
13. Resonant segment alignment with insertion of the dummy coupling cells and end cells
14. Cavity tuning with dummy elements (Milestone M24)




Francesco Grespan

# Supporto RFQ


6x colonne. Ogni Super Modulo ha una regolazione iso-statica su 2 colonne per allineamento durante chiusura guarnizioni CF.

Telaio (7.7 x 0.7 x 0.4 m) con regolazione iso-statica per allineamento su linea di fascio



# Supporto RFQ-telaio

Movimento longitudinale delle colonne su due guide, regolato con vite trapezoidale, durante l'accoppiamento dei Super-Moduli. Dopodiché la colonna è bloccata sul telaio.



3x blocchi regolazione iso-statica in z e nel piano x-y. Range regolazione  $\pm 15$  mm.


Clamp post-regolazione per aumentare la rigidità.

# Supporto RFQ-colonne


Blocco di interfaccia con coda di rondine, per consentire la dilatazione termica del modulo

Interfaccia RFQ eccentrica, per agevolare l'integrazione delle guide d'onda


3x blocchi regolazione iso-statica (uno nell'immagine, due nella colonna all'altra estremità del Super-Modulo) in z e nel piano x-y. Range regolazione  $\pm 10$  mm.



# Radiation Therapy Process - Control Diagram



# Anthem Accelerator Controls




## Accelerator Control System:

- ▶ **Ion Source:** HV platform and ground PLCs updated to Siemens family – software upgrade required; MPS update; FUG PS communication upgrade and direct interface to high-level control (EPICS); no beam profile used; DCCT to be integrated in high-level control (EPICS); cooling system upgraded required
- ▶ **LEBT:** lens PS based on CaenELS HW (already used in ALPI) - SW already available, minor modifications; FC requires integration to MPS system, PS upgrade for Repeller with CaenELS HW; DCCT and ACCT to be integrated in high-level control (EPICS)

Power Supplies - estimation

Elem	Num.	PS/elem	Total	Available
Lens	7	2	14	0
Steerers	2	2	4	4
FC/beamstop	1	1	1	0 (1 Glassman)
Solenoids	2	1	2	0 (2 Lambda)
Repeller	1	1	1	0

# Anthem Accelerator Controls



## Accelerator Control System:

- ▶ **RFQ:** logic and algorithms inherited by IFMIF controls (high-level logic); vacuum upgrade with actual SPES HW and SW – devices (pumps, etc.) must be checked before integration, logic update and configuration required; cooling skid based on ESS DTL controls, minor integration logic required (migration from ESS to Anthem SW standards); RF acquisition system upgrade (HW and firmware)
- ▶ **MEBT:** lens PS based on CaenELS HW (already used in ALPI), SW already available, minor modifications
- ▶ **Selection Magnet:** device control must be interfaced to high-level control (EPICS)
- ▶ **Target and MPS:** preliminary design stage, investigations in similar sites are required

# Preliminary Timeline

## ▶ 2023

- ▶ Creation of contact network of BNCT's control system experts ( VCs, visits, seminars, proton school course)
- ▶ Detailed design of Munes CS status and requirements to upgrade to Anthem
- ▶ Preliminary conceptual design of Anthem Control System until end of 2023
- ▶ Purchase IT items (WS, networking, NAS, etc..)
- ▶ Man Power Recruitments

## ▶ 2024

- ▶ Started development of the Accelerator Control System
- ▶ Started purchasing of necessary items to Accelerator Control System
- ▶ (**TBD**) Purchase of Patient Room control System with integration capability

## ▶ 2025

- ▶ Completion of Machine Control System and commissioning with power-tests @LNL **[MS09 – M30]**
- ▶ (**TBD**) Completion of treatment apparatus

## ▶ 2026

- ▶ Integration of Treatment apparatus with Accelerator control System @Vanvitelli **[MS13 – M42]**



# 2 IL PROGETTO

## INQUADRAMENTO DELL'AREA DI PROGETTO

### BNCT - NUOVO CENTRO DI PROTONTERAPIA DI CASERTA

Il Progetto riguarda la costruzione di un nuovo edificio per l'alloggiamento dell'acceleratore di particelle per la produzione di fasci di neutroni e delle attrezzature ad esso collegate posto a ridosso del fabbricato ex Ciapi di San Nicola La Strada di Caserta per la radioterapia BNCT – Boron Neutron Capture Therapy a Caserta (il «BNCT»), un centro innovativo per la sperimentazione e la cura dei malati tumorali.


Il Centro, in fase di sviluppo, consentirà alla Regione Campania un riconoscimento quale Centro di Eccellenza e di Ricerca internazionale per la Radioterapia delle malattie oncologiche. Sarebbe il primo macchinario del genere in tutto il Centro Sud Italia, il secondo in tutta Italia.



Trattandosi di una tecnica basata su radiazioni nucleari generate da macchinari pesanti e di non semplice sostituzione, le caratteristiche del nuovo fabbricato dovranno essere compatibili con la tipologia della attività terapeutica, tenendo in speciale considerazione gli aspetti ambientali, strutturali e funzionali.



# Lay out of the building (under definition)





# 3

## IL PROGETTO

VALORIZZAZIONE DELLE AREE

### SEZIONE




# 3

## IL PROGETTO


VALORIZZAZIONE DELLE AREE




# Accesso del camion con l'RFQ




# Layout edificio integrazione meccanica di INFN To




# Layout edificio






# Attraversamento guide d'onda








# transport Line layout



Vista in pianta


Elee #106 [14.1435 m] NGOOD : 95964 / 95964 [linea\_nuova.ini] TraceWin - CEADRF/Irfu/DACM




Octupole  
s action



Elee #106 [14.1435 m] NGOOD : 95964 / 95964 [linea\_nuova.ini] TraceWin - CEADRF/Irfu/DACM




Elee #106 [14.1435 m] NGOOD : 95964 / 95964 [linea\_nuova.ini] TraceWin - CEADRF/Irfu/DACM




## Distribuzione di dose nella facility

Rate di Dose **Neutroni** in Sv/min  
Flux converted to Dose (kerma A  
150 \*) then to Equivalent Dose (Wr  
\*\*)



# Risultati con 3 porte



Pareti della stanza ridotte a 1.5 m sembrano essere sufficienti, bisogna aumentare il numero di particelle di sorgente per affermare questo con maggiore confidenza.

3 Porte sono sufficienti ad abbattere i neutroni. Bisogna valutare se aggiungere del boro nel primo strato di polietilene per abbattere i fotoni generati sulla seconda porta. (Ongoing)

Valutare architettonicamente se e' possibile avere la porta mobile nella sala sperimentale !

# Direct contacts with Tsukuba University iBNCT



Beryllium target assembly and treatment bed at iBNCT

# Direct contacts with Tsukuba University iBNCT



---  
Francesco Grespan  
INFN-LNL  
ESS Lund  
+46 72 179 24 52  
+39 393 32 49 110

---

**From:** Hiroaki KUMADA <[kumada@pmrc.tsukuba.ac.jp](mailto:kumada@pmrc.tsukuba.ac.jp)>  
**Sent:** martedì 4 luglio 2023 11:55  
**To:** 'francesco grespan' <[Francesco.Grespan@lnl.infn.it](mailto:Francesco.Grespan@lnl.infn.it)>; 'Hasegawa Kazuo' <[hasegawa.kazuo@qst.go.jp](mailto:hasegawa.kazuo@qst.go.jp)>  
**Cc:** 'fang' <[fang@post.kek.jp](mailto:fang@post.kek.jp)>  
**Subject:** RE: request of meeting about BNCT


Dear Dr. Grespan-san,

Thank you for your interesting mail.

I know your concept for the accelerator neutron source for BNCT of  $5 \text{ MeV} \times 30 \text{ mA} = 150 \text{ kW}$ .

This specification is very challenging and interesting.

My impression when I heard the specifications was that if you success to generate neutrons stably with these specifications, it would be the most ideal accelerator neutron source for BNCT.



## Beryllium target assembly and treatment bed at iBNCT

# Conclusions

- Pilot 4.9 of Anthem project foresees the realization in Caserta of a BNCT facility for epithermal neutrons.
- The project (4 years foreseen)
  - Use of existing main components still at technology frontier.
  - the participation of LNL, LNS, Pavia, Torino and Napoli INFN sections.
  - Procurement of many components with Napoli and LNS.
  - The experimental test at LNL of many component
  - INFN follow up of the design and realization of the installation at Caserta site
- Thanks for your attention

