

Review Committee, September 23, 2003

Agenda:

- 14.30 SPARC project status and Lay-out (*L. Palumbo*)
- 15.00 Facilities, Schedule, WBS (*C. Sanelli*)
- 15.30 Status of “working point optimization” (*M. Boscolo*)
- 16.00 Ultra-short pulses (*L. Serafini*)
- 16.10 Coffee break
- 16.30 Diagnostic issues (*G.P. Di Pirro*)
- 16.45 RF Gun Emittance measurements (*A. Cianchi*)
- 17.00 Beam measurement simulations (*C. Vaccarezza*)
- 17.15 RF deflector design (*D. Alesini*)
- 17.30 Financial plans (*L. Palumbo, L. Serafini....*)
- 18.30 Closed discussion
- 19.30 End

Work done since last meeting (April 16, 2003):

Design and tests

- Studied an optimized working point
- New transfer line
- Simulations and first tests of LCM pulse shaping
- Started design of diagnostics components
- Simulations, first tests for Gun emittance measurements
- Simulations of beam measurements
- Prototype of RF deflector


Mechanical drawings:

- Diagnostic and vacuum components
- Release B (2nd) of the machine lay-out

Tender and procurement procedures for a total of 2.862 M


- Clean room
- Laser system
- RF gun
- 2 accelerating sections
- 2 S band amplifiers
- 4 Power attenuators
- 2 modulators
- 1 ferrite circulator
- Dazzler

Completed documentation for fire protection and safety systems.
Progress in the design of conventional facilities.



L. Palumbo, SPARC R. Committee
Frascati, September-23-2003

Working point optimization



Taking into account
tolerances,
misalignments, errors,...

$$l_r = 3 \text{ cm}$$


$$K = 2$$

$$L_u = 14.5 \text{ m}$$


$$I = 85 \text{ A}$$


$$e_{\text{slice}} = 1 \text{ mm-mrad}$$

$$(s_E/E)_{\text{slice}} = 6 \cdot 10^{-4} \quad \text{Average Power}$$



$$L_{\text{sat}} \sim 14.2 \text{ m}$$






$Q=1.1$ nC - 10 ps - $\lambda_u=2.8$ cm - gap 9 mm

-Peak current 110 A / 100 A (50% bunch)

-Energy spread $6 \cdot 10^{-4}$

-Emittances 1 mm mrad



**We gained ~15%
in the saturation
length**

Lsat ~ 12 m

Q (nC)	τ (psec) FWHM *	Beam fraction with $I \geq 100$ A	rms norm. emittance (mm-mrad)	Total rms energy spread	Max. slice rms energy spread**
1	11.7	0% (max. slice current ^a 92 A) (average bunch current ^a 86 A)	0.6	0.002	0.0005
1	10	23% (max. slice current ^a 102 A) (average bunch current ^a 94 A)	0.67	0.00162	0.0005
1.1	10	54% (max. slice current $\approx$110 A) (average bunch current $\approx$102 A)	0.75	0.00165	0.00052
1.2	10	60% (max. slice current ^a 120 A) (average bunch current ^a 110 A)	0.81	0.00166	0.00054
1	9	50% (max. slice current ^a 110 A) (average bunch current ^a 101 A)	0.8	0.00167	0.00042
1.1	9	58% (max. slice current ^a 120 A) (average bunch current ^a 110 A)	0.86	0.00167	0.00043


ELECTRON BEAM	
Electron Beam Energy (MeV)	155
Bunch charge (nC)	1.1
Repetition rate (Hz)	1-10
Cathode peak field (MV/m)	120
Peak solenoid field @ 0.19 m (T)	0.273
Photocathode spot size (mm, hard edge radius)	1.13
Central RF launch phase (RF deg)	33
Laser pulse duration, flat top (ps)	10
Laser pulse rise time (ps) 10% $\rightarrow$ 90%	1
Bunch energy @ gun exit (MeV)	5.6
Bunch peak current @ linac exit (A) (50% beam fraction)	100
Rms normalized transverse emittance @ linac exit (mm-mrad); includes thermal comp. (0.3)	< 2
Rms slice norm. emittance (300 μm slice)	< 1
Rms longitudinal emittance (deg.keV)	1000
Rms total correlated energy spread (%)	0.2
Rms incorrelated energy spread (%)	0.06
Rms beam spot size @ linac exit (mm)	0.4
Rms bunch length @ linac exit (mm)	1

UPDATED PARAMETER LIST (15-07-03)


Red: modified parameters
Blue: confirmed old relevant parameters
 Black: no change

Pulse shaping status at September 2003


Final SPARC shaper design of 4f-system




Positive Test at UCLA





Positive test in Trieste




RF Deflector








L. Palumbo, SPARC R. Committee
Frascati, September-23-2003



Milestones _ Schedule

June, 1, 2004	Complete Project Engineering Design
June, 1, 2004	Clean room installation
Oct , 1, 2004	Gun installation and rf tests
Dec, 15, 2004	Emittance-meter installation, calibration and tests
Feb, 1, 2005	1 st modulator installation and tests
June, 1, 2005	2 accelerating section + RF deflector installation and tests
June, 1, 2005	Drive Laser System installation and tests
June, 8, 2005	2 nd Modulator Installation and tests
July, 1, 2005	rf Gun power tests
Sept, 30, 2005	rf Gun emittance measurement
Nov, 25, 2005	3 rd accelerating section installation and power tests
Dec, 12, 2005	rf deflector test, start beam measurements

Collaborations and UE programs



EU program I3 Joint Research Activity

- 1) SRRT-JRAs of photocathodes: SPARC, PITZ2, LEG
INFN, DESY, PSI
- 2) ESGARD - PHIN CERN, CNRS, RAL

SPARC not funded since “design of a not yet existing facility”
 Resubmit to next call on “Design Studies”

PITZ2 proposed 1.3 M€ funding (310 k€ INFN)
90 k€ (man-power) to LNF, collaboration with Zeuthen

LEG given a very low priority (not funded)

PHIN 6-y mp (300 k€) INFN, collaboration on photoinjectors

