

Check list for July 2024 CERN Beam Test

F. Grancagnolo




24.04.2024

The following slides are modified from
2022 beam test preparation



May 2024: Estratto dalle casse → Ale M. deve disassemblare e ri-assemblare

Optimal setup


12 drift tubes 1.0 cm
8 drift tubes 1.5 cm






Alternative setup (2023)



Tube staggering for gas inlet interferences



Tube staggering




Inventario di elettronica fatto → Ale C. ha fatto gli ordini

Pin connecting scheme




HV multipolar
CAEN cable (24)
soldered




NEW

HV distribution board
connecting pin




drift tube
end cap




drift tube
end cap



connecting
pin



SMA cable
soldered




NEW

HV decoupling
board

Inventario di elettronica fatto → Ale C. ha fatto gli ordini

Material list




- ✓ 8 brass tubes 1.5 cm x 30 cm cut to size
- ✓ 12 brass tubes 1.0 cm x 40 cm cut to size

all (ultrasound) cleaned

- ✓ 16 peek end caps 1.5 cm
- ✓ 24 peek end caps 1.0 cm

- ✓ 32 wire pins



- ✓ 32 connecting pins




- ✓ 10 SMA cables 100 cm long cut in half





New PCB: check list of components


Old PCB



- ✓ 10 HV distribution boards
- ✓ 10 x (1M Ω + 10 M Ω resistors)
- ✓ 10 x 1nF capacitor



- ✓ 10 x 330 Ω resistors)
- ✓ 10 x 1nF capacitor
- ✓ 10 x diode bridge



SY 1527 ancora nella cassa, sara' tolto per testarlo

HV




SY 1527 Mainframe ✓



1535P 24ch ✓



24 poles HV cable crimped to the Radial connector.



HV mainframe fully functional.
Must resume HV setting and monitoring program.

Macro to be checked

Trigger to the 16-ch DRS board



Select and test two good pairs of scintillators
6 cm x 12 cm

Need 4 MCX long cables for DRS trigger




Alternative trigger made with
ArduSiPM 5 cm x 5 cm

Check compatibility with DRS

DRS ritrovato, ma non sappiamo usarlo, scritto a Brunella e Francesco P. per suggerimenti

16-ch DRS board



16 channels board ✓



CERN
ethernet
line ✓



Gigabit
switch ✓



cat8
cable ✓



✓

MacBook for DAQ

- realizzare connettori LVDS per estrarre i segnali dei singoli canali e il segnale delle coincidenze triple che provengono dagli scintillatori CAEN (Alessandro)
- realizzare cavi di prolunga per allontanare il controller degli scintillatori dai tubi (1 metro) (Alessandro)

Trigger to the Teledyne-Lecroy oscilloscope



Trigger need to be anticipated by 800 ns approximately
Check timing with drift tubes




Need very long cables from the SP5622 scintillator tiles to the coincidence module unit
to keep the very noisy coincidence unit far from the drift tubes

Check the output of the coincidence unit (if TTL need to translate to NIM for o-scope trigger)

8-ch Teledyne Lecroy



Trigger setup



Summary of **to-be-done** operations

Mechanics:

- Tubes refurbishing
- Tubes: check HV and signal connections
- Check length of ground spider (2x10 leads) HV side
- 10 mm compensation plates for tubes pack
- Assemble the drift tube pack
- Gas inlet and outlet manifold assembly
- 20x6mm x 2 rilsan inlet/outlet tubes (soft!)
- Prepare bubbler at the output of the outlet manifold
- Check the entire system for gas leaks
- Trigger scintillators for DRS + bosch support
- Trigger scintillators for oscilloscope + bosch support
- Common support for upstream and downstream ?

Electronics:

- HV and signal new PCB cards (20 + 20 +spares)
- Signal boards component loading
- SMA signal cable soldering
- HV ground spider checking ripristinare o uno nuovo da 20 poli
- HV boards component loading
- HV leads soldering (CAEN 24-leads cable)
- Connect HV and signal cards to drift tubes, check for continuity
- Resume HV setting and monitoring program and check for shorts
- Selection of 2 scintillators for trigger and testing for noise for the DRS
- Test trigger chain for oscilloscope with the CAEN SP5620CH system
- Check DAQ chain both for DRS and oscilloscope
- Prepare data duplicating and storage system


Propedeutic checks in lab

- Check reliability of DAQ with MacBook and DRS's
- Check reliability of DAQ with Teledyne-LeCroy scope
- Define sampling rates (1.25 for DRS, 2.5 for o-scope)
- Define a cosmic ray trigger
- Check trigger delays and waveform windows (400 ns for 1.0 cm and 600 ns for 1.5 cm)
- Check reliability of the existing portable gas system
- Confirm reliability of HV system
- Define details of the beam test work plan
- Define transport logistic


HV settings

Define HV0 working point:

- plot maximum pulse height
- fit the distribution with a Landau
- adjust HV to get a **MPV \approx 60 mV with $\Gamma \approx$ 10 mV**



* Max amplitude/ per channel distribution, fitted with a landau - `nNov_45angle_HVnominal_1p2GSPS_10k_LANDAU`
 * https://github.com/clacaputo/driftubes_analysis/blob/main/landau_fit.py
 * More of these plots: <https://cernbox.cern.ch/index.php/s/yjoJLkgUBPC/ELG>



Educated guess – to be checked

HV vs gas gain for 90%He/10%iC₄H₁₀ – 760 torr

	2×10^5	3×10^5	4×10^5
1.0 cm – 20 μ m	1480	1500	1520
1.5 cm – 20 μ m	1580	1600	1620

HV vs gas gain for 85%He/15%iC₄H₁₀ – 760 torr

	2×10^5	3×10^5	4×10^5
1.0 cm – 20 μ m			
1.5 cm – 20 μ m			

HV vs gas gain for 80%He/20%iC₄H₁₀ – 760 torr

	2×10^5	3×10^5	4×10^5
1.0 cm – 20 μ m			
1.5 cm – 20 μ m			

Work plan

Logistics:

- Define list of participating people (now!)
- Assign tasks (for needed and preparatory work)
- Prepare list of materials and tools to be shipped to CERN
- Decide how to ship:
 - use a shipping agent (both ways)
 - ~~rent a truck (need to find drivers for both ways)~~
- Freeze beam test program
- Define a data taking program
- Define shifts
- On-line checks and data pre-analysis

Participating people:

- M. Abbrescia
- A. Corvaglia
- B. D'Anzi
- N. De Filippis
- W. Elmetenawee
- E. Gorini
- F. Grancagnolo
- S. Grancagnolo
- F. Gravili
- A. Miccoli
- M. Panareo
- M. Primavera
- A. Ventura
- (others from Bari ?, ATLAS-Lecce ?)


- **China (?)**
- **USA (?)**

Work plan

Tasks to be accomplished during test (beam test program):

1. Initial setup (IS):
 - beam momentum 10 GeV/c (BM = 10)
 - gas mixture 90%He - 10%iC₄H₁₀ (GM = 90/10),
 - gas pressure at 760 torr, gas flow rate at 20 NI/h (1 volume (5 NI) exchange every 15 minutes)
 - sampling rate (SR) at 1.25 GSa/s (DRS) and 2.5 GSa/s (o-scope)
 - gas gain (GG) at 3×10^5 (HV=HV0) - Define HV0 working point
 - beam angle (BA) 45°
2. Run at IS and HV = HV0 (30000 triggers: sum of DRS + o-scope triggers), HV0 + 20V (GG = 4×10^5)(10000 triggers), HV0 - 20V (GG = 2×10^5) (10000 triggers) (1 long run + 2 medium runs)
3. Repeat 2. with BA = 0° (1 long run + 2 medium runs)
4. Repeat 2. and 3. with BM = 8, 6, 4, 2 GeV/c (total of 10 long runs + 20 medium runs)
5. Repeat 2., 3., 4. with GM = 85/15 and GM = 80/20 (total of 30 long runs (900000 triggers) + 60 medium runs (600000 triggers) for 1.5 million triggers)

gas gain vs HV



Work plan

Estimated run time:

1. Last November: DAQ \rightarrow ~ 80 events/spill (5 s), ~ 2 spills/minute
beam rate $\sim 1500 \mu$ /spill/ $100 \text{ cm}^2 \times 36 \text{ cm}^2$ (trigger coverage) = 540 expected μ /spill \rightarrow DAQ efficiency = **15%! $\rightarrow 2.7 \mu$ /s (average) $\cong 30$ min/run (5000 events)**
2. Next June: improve DAQ efficiency! Improve trigger coverage to $> 50 \text{ cm}^2$. Goal is reaching 15 min/run (10.000 events) (1 event $\cong 4$ or 6 tubes hit)
3. Tasks 2. and 3. (28 runs 10.000 each) will take 1 shift (7 hours)
4. Task 4. (8 runs 20.000 each) will take 4 hours
5. Task 5. (10 runs 20.000 each) will take 5 hours
6. Total per GM = 16 hours \rightarrow allow for 2 days ($> 50\%$ contingency)
7. 3 x GM \rightarrow 6 days

Bombola isobutano 3.5?