



Preliminary tests performed on HRPPD #25


Fulvio, Jinky

13/02/2025

Assembling



Planarity O (100 μ m)
~100 μ m bump – top to bottom




HRPPD N.25 inside dark box

Electrode mapping
inside dark box
Front view

NoN	HRPPD N.25	NoX
PC		G
XoN		XoX

- HV cabling
- Preliminary tests performed





Equipments

- HRPPD N.25 inside dark box
- CAEN DT1415ET HV Power Supply
- Two Keithley 6485 models
- Custom-designed Pico-Ammeters (PA20, PA60, PA100, PA120 etc.),
calibrated, offset values noted down
 - **Circuits are NOT to scale**
 - Our tests are mostly with 10 to 200 V
 - ROP (Incom): 200-700-200-700-200 V (all -ve values)

Resistance of MCPs


Circuits are NOT to scale



- The Entry MCP shows higher R at low ΔV than that of the Exit MCP
- Test report (by Incom) provides: 7.2/6.0 M Ω for Entry/Exit MCP at 800 V


Measurement of Leaks

Measurement of Leaks




Same currents measured when

- PA20 removed.
- A and XoX swapped.





Measurement of Leaks



HV_NoN [V]	I_PC [nA]
-10	-38.9
-50	-197
-100	-397






Good linearity.


Measurement of Leaks/Isolation



Measurement of Isolation

Isolation tests



PC		● Floating
N ₀ N		● Floating
X ₀ N		● Floating
N ₀ X		● Floating
X ₀ X		● Floating




HV_A [V]	I_PA100 [pA]
-10	-20
-20	-40
-100	-250
-200	-520

$R_{A,iso} \sim 350-400 \text{ G}\Omega$



Ohmic?




Isolation tests





$$R_{X_0X, iso} \sim 380 \text{ G}\Omega$$




Isolation tests





$$R_{X_0N, iso} \sim 390 \text{ G}\Omega$$



Isolation tests




$$R_{PC, iso} \sim 330 \text{ G}\Omega$$



Anode @ CAEN HV, others @ ground

- Two Keithley
- Each of the four PA channels was inserted between a detector electrode and ground


Dark Box



vplot program
Recording of data

Anode @ CAEN HV, others @ ground

This test is performed for having more clarity on Leaks




HV [V]	PA100 [nA]	K1 [nA]	K2 [pA]	PA20 [pA]	PA120 [pA]	PA60 [pA]
+ 10	8.3	8.2	-1	31	27	15
+ 20	16.6	16.5	-0.5	35	30	25
+ 30	25.0	24.8	+5	39	33	30

- Good linearity. PA100 and K1 confirm 1.2 GΩ Ohmic leak between A and X0X.
- K2 reads zero.
- PA channels provide Offset values.

Anode, NoX @ CAEN HV, others @ ground


This test is performed for having more clarity on Leaks



HV Ch0+ [V]	HV Ch1+ [V]	PA100 [pA]	K1 [μA]	K2 [nA]	PA120 [pA]	PA60 [pA]
Off	-10	0	-1.35	-35	16	0
Off	-20	0	-2.7	-70	-20	2
Off	-50	28	-6.9	-176	-102	0
Off	-100	46	-14	-357	-240	-5

- K1 values confirm ~ 7 MΩ of Exit MCP.
- K2 values confirm 0.3 GΩ between two MCPs.
- PA channels read -ve currents.

I_{CAEN} VS. I_K




This test is performed to check the reliability of CAEN currents when nominal potential is applied


HV [V]	I_{caen} [nA]	PA100 [nA]	K1 [nA]	K2
0	-24.4	-0.01	-0.02	0
- 10	-16.3	-5.0	-5.0	0
- 20	-7.3	-9.97	-9.95	0
- 50	4.8	-24.9	-24.8	0

- K1 and PA100 read the same value, whereas CAEN reads different values
- In next step we removed PA100

I_{CAEN} VS. I_K




This test is performed to check the reliability of CAEN currents when nominal potential is applied




- For 10, 50 100, 200, 300, 400, 500, 600, 700 V

I_{CAEN} VS. I_K





PA100 is removed.
2 G Ω protection is removed.

This test is performed to check the reliability of CAEN currents when nominal potential is applied



- For 10, 50 100, 200, 300, 400, 500, 600, 700 V

Mauro's bread board - updates



- Reading of **64 pads** from a group using 4 flat cables.
- Grounding of 32 Pads together.


Updates on HRPPD N.25 activities

Jinky


18/02/2025

Mauro's bread board - updates


32 readout channels



Grounding: 32 channels



Readout preparation




Breadboard (32 RO channels)

- Prepared
- Connections checked
- Cabling with labeling done


Readout preparation

Cabling and labeling done at the patch panel, both inside and outside of the dark box




μ -Coax cables plugged in

- Reading Group D0 top 32 pads (near NoN connector)
- Labeling done




μ-Coax cables plugged in




Plastic of the connector reduced

Modification of PA100

1 M Ω added in parallel to the 10 M Ω




R25




Modification of PA100

1 M Ω added in parallel to the 10 M Ω



Maximum current for 10 M Ω : 46 nA
Maximum current for PA100: 500 nA




R25


Leak measurement without G. caps

Leak from XoX to Anode @ 200 V: 160 nA
All leak going to the guard ring

Difference between grounded and floating Anode pads ~ 1 nA

Back ups







Different PCBs

- μ -coax cable-1 connected to pin 1 top vs. μ -coax cable-1 connected to pin 1 bottom

- Fluctuation at zero V
- Similar trend at two electrodes



Electrode layouts



Few remarks to discuss:

1) $R_{MCP}=7.3-8.7$ MOhm - strange, LAPPD having 4 times larger area had $R \sim 4-5$ MOhm... I would expect $R \sim \text{area}$... But I am wrong apparently.

2) leaks slides 7-8 - $PC=0.25$ GOhm/1.1 mm, $MCPs=0.3$ GOhm/1.2 mm, $Anode=1.2$ GOhm/2.5 mm - looks not linear with the distance, should it be linear? 2.3 GΩ/cm, 2.5 GΩ/cm, 4.8 GΩ/cm

3) absence of pad grounding:

I remember that LAPPD had leakage current of about 500-700 uA, lets assume HRPPD will have 200 uA, then

$$I_{\text{pad}} = 200 \text{ uA} * [3 \text{ mm}/120 \text{ mm}]^2 = 200 * 6.25e-4 = 0.125 \text{ uA}$$

Few remarks to discuss:

voltage MCP2-Anode =200 V, capacitance $C_{\text{pad}}=8.85 \text{ pF/m} * (3 \text{ mm} * 120 \text{ mm})^2 / (3+120 \text{ mm}) / 2.5 \text{ mm} = 0.4 \text{ pF}$, therefore

$$dV=dQ/C=0.125 \text{ uA} / 0.4 \text{ pF} = 0.3 \text{ V/s}$$

thus, pad will be charging with rate 0.3 V/s and after 11 min. will cancel bias voltage of 200 V.

Adding a resistor to ground R will drain the charge to ground with characteristic time:

$$\tau=R*C_{\text{pad}}=R* 0.4 \text{ pF}=0.4 \text{ ns for } R=1 \text{ kOhm}$$

perhaps voltage variations of 2 V we can consider as negligible, it takes $2/0.3=6.7 \text{ s}$ to build up this charge, therefore we need $\tau \ll 6.7 \text{ s} \implies R \ll 1000 \text{ GOhm}$.

In summary, charge build-up on the anode pads is slow, thus grounding resistor could be large.

> voltage MCP2-Anode =200 V, capacitance $C_{\text{pad}}=8.85 \text{ pF/m} * (3 \text{ mm} * 120$
> $\text{mm})^2 / (3 + 120 \text{ mm}) / 2.5 \text{ mm} = 0.4 \text{ pF}$, therefore
> $dV=dQ/C=0.125 \text{ uA} / 0.4 \text{ pF} = 0.3 \text{ V/s}$
obviously I have lost orders of magnitude here $\text{uA/pF}=\text{MV} \implies dV=0.3 \text{ MV}$
thus, pad will be charging with rate 0.3 MV/s and after 0.6 ms will
cancel bias voltage of 200 V.
voltage variations of 2 V we can consider as negligible, it takes
 $2/0.3 \times 10^6 = 6.7 \text{ us}$ to build up this charge, therefore we need $\tau \ll 6.7 \text{ us}$
 $\implies R \ll 1 \text{ MOhm}$.

In summary, charge build-up on the anode pads is slow, thus grounding resistor MUST BE SMALL $\ll 1 \text{ Mohm}$.

By the way, from the photos, it looks like it is possible to solder resistors on the connector - where coaxial cables are connected to the pins. Perhaps not all 32 channels, but some number of them.