

ETO Task force for ET detector layout - 17th weekly meeting

F. Sorrentino

Preliminary questions by review committee

- Add an executive summary to present main results
- Low frequency sensitivity: what is the impact of NN cancellation?
- Lack of consistency in terminology & definitions
 - E.g. concept of node
- Inconsistency between number of towers (128) and number of pipes (43)
- Include a discussion on infrastructure needs during repairs/upgrades
 - E.g. how to handle get valves replacement in arm cavity pipes?

Feedback by ETC on Gitlab

- In the text in Section 8.1, references to Figs. 19 and 20 seem to be swapped

Consistency checks & missing information

- All sections
 - please check broken references
 - fix text highlighted in red
 - adjust language for text imported from other documents (e.g. “we believe”, “we expect”, ...)
 - fix missing text
- Optical layout
 - Check coherence of FC options with section 6 on detector layout
 - Check flexibility envelope on FC length
- Noise budget/science case
 - Suspension height
 - include the 2024 case (17 m) in fig. 79
 - include discussion of science case for 12 m vs 17 m
 - Run science case analysis on
 - vertical thermal noise vs tunnel tilt for LFI
 - CTN vs beam size for HFI

Supporting document

- Section 2 - List of background information
 - a. Include flexibility analysis of the ET-LF Squeezing Filter Cavities (pdf);
- Section 4 - integrated towers
 - a. Section 4.4.5 on alternative cooling strategies should be moved to section 6.1 as technical infrastructure
 - b. Sections 4.4.2, 4.4.4 and 4.4.6: make logic on baseline and alternative concepts for cryostat and payload consistent
 - c. Sections 4.4.7 (optional cryopumps) and 4.4.8 (optional cryogenic infrastructure) should be removed
- Section 6 - detector layout
 - a. Bottom access clean rooms
 - i. we should include a sketch of mechanical structure connecting tower base to ground
 - ii. We should provide a requirement on clean room height - 5 m underneath tower opening, 3 m elsewhere
 - b. clean rooms
 - i. indicate whether ISO7 rooms are permanent or moveable
 - ii. Provide requirement on simultaneity factor for clean air operations
- Section 10 - External files
 - a. Include Guideline how to read the documents? (also in main document)

Cryostat and cryogenic payload

1. Sections 4.4.2 and 4.4.4: the baseline design is with bottom access and operator inside the cryostat;
 - a. for baseline design the base of the inverted pendulum must be placed above the cryostat, and the **mechanical transfer function for ground motion** can be an issue;
2. an alternative concept would be to anchor the IP in the main cavern floor sharing the same footprint with the cryostat
 - a. in principle compatible with bottom access
3. in the ET Pathfinder concept this is done with IP legs inside the same tower vessel, and cryogenic vacuum nested inside a larger chamber at room temperature
 - a. would require lateral access to payload
 - b. smaller cryostat would likely require **less power** during cooldown
 - c. main potential issues include **separation of cryogenic and room temperature vacuum**
4. **both the baseline 1. and the alternative 4. would require a vessel with about 5 m footprint;**
 - a. but this has **no impact on tunnel size for 2L**, and **very little impact on tunnel diameter for triangle**
5. a solution to **avoid the interface** between cryogenic vacuum and seismic isolation system would be the **double cavern**. Estimating the impact of double cavern on civil infrastructure cost goes beyond the task force work
 - a. we should add a reference to section 6.2.2 (double cavern) in section 4.4 (cryogenic tower)

Timeline

- Complete feedback by review team expected by tomorrow
 - we will immediately forward questions to task force
 - writing tasks owners to promptly update document
- updated documents by Monday 16/6 morning
- discussion on open points during next weekly meeting on Monday 16/6 afternoon
- original deadline would be on 17/6, but we are asking for a 1-week extension
- if accepted:
 - final adjustments before Friday 20/6
 - last weekly meeting on Monday 23/6
 - final delivery on Monday 23/6