


CYGNO04

Technical Coordinator Report

Davide Fiorina – GSSI & INFN LNGS

CYGNO04 Gantt




CYGNO04 Gantt

CYGNO relies on LNF services for design and installation.

- LNF placed CYGNO as a 2nd priority in the **first semester** of 2025 (3-month person).
 - Patched with 3 month-person from LNGS mechanic service
- Work in **design** proceeded slowly because of higher priority experiments (LNF) and a lack of familiarity (LNGS)

Given the progress made by the work and the explicit will of the LNF to complete it successfully

- For the **second semester**, we got **3 months-person at 1st priority** @ LNF, we now foresee proceeding fastly





We are now on the correct path to deliver the detector in the **first trimester of 2026**.
Commissioning will last 6 months with one year of data taking, decommissioning is foreseen at the end 2027.

La commissione apprezza il lavoro di analisi compiuto dalla collaborazione su LIME ma invita la collaborazione a finalizzare la realizzazione di CYGNO-04 non oltre i primi mesi del 2026, recuperando, ove possibile i ritardi. La CSN2 raccomanda alla collaborazione un adeguato periodo di presa dati prima del *decommissioning* previsto nel 2027. La commissione inoltre puntualizza che la maggior parte delle spese di costruzione costruzione e caratterizzazione di CYGNO-04 devono essere sostenute su fondi ERC e si impegna a dare supporto all'esperienza secondo il piano finanziario esposto nel CDR a fronte del raggiungimento delle milestones di progetto, che saranno puntualmente verificate dai Referee.

Day-by-day updated timeline to monitor progress

HallF Infrastructure




VIA-VINCA: **approved**
Final project: **approved**

DELIVERED!


Services installation ongoing: Network (ongoing), Compressed Air (OK)

DAQ, HV and gas system moving from LIME, ready for end of June

Mechanical Layout




Inner Detector





Drawings completed and frozen

- GEMs procured and tested
- All material is Nylon66, non hygroscopic low radioactivity
 - GEM external frame under production (13.6k€) *Technoalarm*
 - Order for all N66 ongoing (3-4k€) *Lucioli Plast*
 - Quote requested for N66 machining *Technoalarm*
 - Cathode procurement ongoing (2x 1.5k€) *CERN*
 - Field cage quote requested *SeriGroup*
- Copper pin silver glued on a cathode pad for external connection, cable gland to ensure gas tightness on the PMMA



Frascati Clean Room and technicians are secured from mid-September for assembly and test



		June				July				Sept				Oct				Nov				Dic						
		23	24	25	26	27	28	29	30	31	32	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52
GEM frame	GEM spacers Procurement																											
	GEM frame Procurement																											
	GEM procurement																											
	Assembly and test																											
Field Cage	Cathode design																											
	Procurement Pillar and muntins																											
	Procurement Cathode frame																											
	Procurement Field Cage foil																											
	Naked detector Assembly																											


PMMA vessel




PMMA vessel

- Dimension Defined
- Last FEM calculations with a 50mbar overpressure (10 times more than design) relaxed our mechanical constrain
- A new simplified version of the PMMA box without Ribs i.e., plain slabs, is under design (expected for the end of the month)
 - Simpler, cheaper, with similar mass
 - Design service can provide only preliminary drawings: constructing and executives tbd by LNGS service (if request is accepted), as a backup, the company (*Bussetti e Mazza*) is available to take only the 3D file and complete the work
- 6x 6mm inlet for each side, 3x 10mm outlet near cathode for gas
- Only HV cables should go inside
 - Cathode (50kV) through copper pin and cable gland
 - GEM HV (6pin+2spare) pass-through pins soldered with liquid PMMA

		June				July							Sept				Oct				Nov				Dic				
		23	24	25	26	27	28	29	30	31	32	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	
PMMA box	Design																												
	Procurement																												
	Detector-vessel assembly																												
	HV derivation box																												
	Precomissioning in LNF																												
	Integration in the Pure copper																												



Copper Vessel





Gas Thigh Radiopure Vessel

- Function as a second gas volume
- Copper delivery is foreseen for mid-July, directly to the company
 - Company *Fantini* meeting for next week to discuss the first quote + possibility for them to follow the installation underground

Preliminary drawings ready!
final 3D expected by end of June

Feedthrough similar as PMMA with cable gland to ensure gas tightness




Copper shielding

COPPER SHIELDING

Green plate: OPERA copper

Brown plate: radiopure copper




OPERA Copper

87 bars (flat 100x20) 2945 mm long, weighing approximately 52 kg each for **4.5 tons**.

Additional **3 tons** secured from the Ptolemy experiment

Company to machine Opera slabs available (same as LIME, *MeccanicaDP*)



In principle no need to use LIME copper



Water shielding

Polyethylene base

- Quote obtained from *Palazzi*, cross-check to see how much from LIME we can save.
- Then proceed with slabs procurement
- Machining can be done in LNGS




100cm Water Shielding

- Profiting from LIME experience the idea is already in place, lowest priority in design

Safety Pool

- Critical point for installation
- Preliminary drawing before July to be validated by LNGS technical coordinators



Recap

Given the significant progress made and the firm commitment of LNF to complete this work, we have secured **3 person-months at the highest priority for the design service at LNF for the second semester**, which will significantly accelerate the project's advancement. LNF also agreed to assign technicians for the inner detector assembly with the highest priority, 3.5 months-person

- **Inner Detector:**

- 3D frozen
- Procurement in progress (end before summer)
- Resources and spaces secured for assembly (starting from mid-September)

- **PMMA vessel:**

- New design with fewer constraints under development (3D before the end of June)
- Procurement expected to start before summer, timeline depending on resources (LNGS or company)
- Deliver requested for the beginning of October for integration in LNF

- **Copper shielding**

- Radiopure copper delivery before the end of July
- Preliminary drawings ready
- Meeting with the company next week (discuss also the installation of the box in LNGS)
 - Deliver expected in November
- Opera copper preliminary is ready next week
 - Start quotation with nearby companies before the end of the month

- **Polyethylene base:**

- Quote requested
- Possible machining in LNGS because of low effort

- **Water Pool**


- Rising in priority since it's constraining installation and works in the area
- Beginning of July, first drawing to discuss with LNGS tech coordination and SPP

- **Water shielding:** least priority for now

CYGNO/INITIUM (G.Mazzitelli)	3	23%	3	23%	1	1	Seguire il procurement del vessel di PMMA (no) , Finalizzare i disegni esecutivi rame radiopuro, Seguire i lavori in ditta rame radiopuro, Completare i disegni esecutivi rame esterno (Opera), Seguire i lavori in ditta rame esterno, Disegni esecutivi per la piscina contenitiva, Disegni esecutivi water tanks. Sviluppo dei disegni esecutivi di CYGNO 04, Supporto alla stesura dei capitolati tecnici per gli acquisti di CYGNO 04, Supporto alle successive installazioni di CYGNO 04 (rif.Shielding in coll.LNGS) .
---------------------------------	---	-----	---	-----	---	---	---




Riunione di programmazione II semestre
2025 (9 June 2025) · Agenda (Indico)

cygno	Mazzitelli	2 mu per assemblaggio del rivelatore nudo in CR a LNF	1,5	high	Tesauro	30%	D.D.Unit	1,5	1	sept - dec 2025
		1 mu per integrazione rivelatore nudo nella box di PMMA in CR a LNF	1,5	high	Paoletti	30%	D.D.Unit	1,5	1	
		1 mu per pre-commissioning nella CR a LNF	1,0	high	Pierluigi	20%	D.D.Unit	1,0	1	




DAQ:

- All hardware procured! Missing $\approx 50\%$ of the consumable for installation
- Design two independent data acquisition paths that can also run in a 'combined mode'.
- Wrt LIME change the camera operation mode from 'software trigger' to External Trigger mode
- Both the exposure and readout of the camera are made by the external trigger, reducing the downtime.
 - Deadtime is reduced from $\approx 30\%$ to $< 1\%$
 - Possibility to recover cut tracks
 - Tested and working in the LIME infrastructure
 - Daq v1 needs to extend this framework to 6 cameras 16 PMTs collaboration effort ongoing to have it before the end of the year



CYGNO04 Gantt



BACKUP

GEM foils






CYGNO needs 6 GEM foils, we bought 8 foils


- 4 foils with random segmentation (one is oxidized)
- 4 foils with standard segmentation (one is oxidized)

Random segmentation should reduce the dead area while maintaining the operational stability (tested by CMS-GEM)

Oxidized GEM made by corrugation of copper plus deposition of 0(nm) copper polymer makes the GEM opaque avoiding reflection of large light emission on the PMMA window as observed in LIME



GIN- Frascati Proto
Oxidized GEM large light





GEM Frame

Work Carried out by LNF GEM foils are mounted à-la CMS

- Stretching system and HV powering through pogo-pins on the internal frame
- External Frame guarantees the tensile strength and it is part of the detector structure
- Both frames in Nylon66
 - Non-igrospoic (different from Nylon6)
 - Good mechanical proprieties
 - Lower background wrt PMMA

External Frames may host Fiber Bragg Grating (FBG) for tensile deformation monitoring




**To be integrated in the
3D model**

- ✓ The two GEM frames are in production (1 month delivery+1 month GEM stack conditioning and test)
- ✓ Integration in the 3D model ongoing

Field Cage and Cathode

Work Carried out by LNF




The cathode will be a Kapton foil copper clad on both sides (50um+5um)

- Integration ongoing, the design of the support/frame will follow the same as the GEM one
- Backup solution, full copper plate


Field Cage Structure in Nylon66

- Probably no need for supporting structures (structural checks to be done)
- Field rings made by copper strips on Kapton (PET as backup)
- Resistors soldered on one side
- Field Cage held by countersink N66 screws. Tests indicate no need to use an additional N66 strip

**To be integrated in the
3D model**



Gas distribution




Gas System



- The core of the gas system is the one from LIME (built for CYGNO04)
- All pipes in SS or eventually copper
- Main gas line 12mm inside the copper vessel splitting in 12 (6 per side) 6mm pipes supplying the PMMA vessel on the 2 GEM sides
- Return placed in the center of the PMMA vessel 6x 6mm pipes converging outside the vessel in 1x 12mm pipe
- Main 12mm pipe is flushing the copper vessel cavity and then returning

**To be integrated in the
3D model**

Installation





Installation





Model
FPSA1000
Dimension
FPSA1000



Installation



Installation





Installation



C: Static Structural
Remote Displacement
Time: 1. s
19/07/2024 08:19


Remote Displacement
Components: 0.;0.;0. mm
Rotation: 0., 0., 0. °
Location: 0., 0., 1000. mm





MAINTAINANCE CONFIGURATION

Installation




Data Taking Configuration

We should be able to swap from
Data taking to **Maintenance** in
O(1day)

- Version 1.0 of DAQ will inherit the same trigger logic of LIME using only the PMTs signals to trigger (version 2.0 discussed by Giorgio)
- Trigger will be generated by a custom made FPGA+rasperryPi module fully customizable
 - All the necessary modules procured
 - Procuring of consumables is ongoing (procured ~50%)

	GROUP	DESCRIPTION	Model	Manufact.	Need	Available	TO ORDER	Notes
1	NIM module	Quad Linear Fan In Fan Out	N625	CAEN	4	4	0	1 available at LNF and 2 ordered
2	NIM module	8-ch Discriminator	N840	CAEN	2	2	0	1 available at LNF
3	NIM module	4-ch Fast Amplifier	N978	CAEN	2	4	4	D. Pinci said there is a custom amplifier design going on and this module won't be used in CYGNO04 (21/10/24).
4	NIM module	8-ch Trigger Module	TM v2	GSSI	2	1	1	under development / estimated delivery of new comps. mid Dec
5	NIM crate	12-slots standard NIM crate		CAEN	1	3	-2	1 available at LNF and 1 at LNGS
6	VME module	8-ch, 250MSPS Digitizer	V1720E	CAEN	3	3	0	2 available, need 1 more because of the GEMs (28/10/24)
7	VME module	32-ch, 5GSPS Digitizer	V1742	CAEN	1	3	-2	1 available at LNF and 1 at LNGS
8	VME module	Quad 4 fold Logic, NIM-TTL-NIM	V976	CAEN	2	1	1	1 fanout of the Trigger signal and 1 Clock to cameras
9	VME module	VME-USB2 Bridge	V3718	CAEN	1	1	0	1 available at LNF (accord. to Francesco Renga)
10	VME crate	4U, 8 slots, VME64 std crate	VME8008B	CAEN	1	1	0	8 slots used / I said to D. Pinci that it is safer to replace by a 21-slot standard crate (21/10/24). Ex: CAEN VME8100
11	HV module	12-ch for the PMTs	A1833	CAEN	1	1	0	
12	HV module	14-ch HV for Triple-GEMs	A1515BTG	CAEN	1	1	0	
13	HV crate	Universal Multichannel Power Supply System	SY4527	CAEN	1	1	0	
14	HV system	AC/DC High-Voltage Power Supply	HPn 500 705	ISEG	1	1	0	
15	Computing	8-ch, USB3-PCIe interface card	PCIe-U308	ADLINK	1	0	1	1 unit ordered by GSSI / estimated delivery mid December
16	Computing	Graphics Processing Unit (GPU)	???	???	1	1	0	according to D. Pinci (21/10/24) one (maybe 2) GPU is already installed in LIME DAQ Server.
17	Computing	USB 2 cable (Type-A to Type-C connectors)			1	0	1	check if available at LNF
18	Computing	USB 3 long cable			6	0	6	
19	Computing	Xeon processor workstation (DAQ server - Linux)	5049A-T	Supermicro	1	1	0	
20	Computing	Computer (Windows OS)			1	1	0	
21	Sensor	Orca Quest qCMOS camera	C15550-20UP	Hamamatsu	6	1	5	5 new cameras ordered by GSSI (nov/24)
22	Sensor	Photomultiplier Tube (PMT)	R7378	Hamamatsu	16	4	12	ordered?

* Minimum Requirements.



DAQ v1 will be ready well in time before CYGNO04 installation