



## **DOM production at Catania**


INFN sez. Catania E.Leonora, V.Giordano, S. Aiello




#### **INFN-LNS** site set for storage and DOM mass production




Space and laboratories at the test site of the Catania Harbour were setup for components' storage and DOM mass production





Many custom tools was built









### **Bench for gel preparation:**

- 2 separated working places
- 2 mixer with n° turn/ minutes controlled



4 boxes with vacuum pumps for gel degassing


Vacuum of 600 mBar in less than 2 minutes

Plastic dessicator for degassing



## Main assembly phases: gluing of the mushroom






Primer on mushroom and inside the hemisphere




Gel preparation



Gel degassing



Pouring of the gel




Polimerizaton of the gel

# 3 mushrooms were glued




## Main assembly phases: mounting of the penetrator












3 penetrators were mounted



Drawings for mounting the penetrator

## Main assembly phases: Helium leak test for vacuum valve and penetrator (LNS)





#### 3 penetrators were tested

Helium leak rates tipically of about  $1x10^{-8} - 3x10^{-9}$  mBarl/s

<< than the required 5.5x10<sup>-6</sup> mBarl/s







## Main assembly phases: power board




Top hemishere with mushroom



Cooling bar and power board



Gap filler



Faraday plate and spring holder



## Main assembly phases: CLB, SFP transceiver, add & drop filter, fiber routing







CLB



Add & Drop filter routed into the fiber tray



SFP transceiver and cooling blocks



Fiber tray mounted on the CLB



## Main assembly phases: Fusion splicer








Cleaver



Fusion splicer



Source and optical meter



Final condition after the splice and test



The two prepared top hemispheres: electronics, SFP, add & drop and splice done




#### Main assembly phases: Fusion splice test



Optical splice tested following the procedure.

One of the two spliced fiber had an attenuation of about 6 dB


A visual fault locator was used, a red light source that injects light into an optical fibre to illuminate breaks  $\rightarrow$  The optical fiber in the penetrator was broken





Penetrator that works correctly





Penetrator that doesn't work

The broken penetrator was replaced, and and NCR was opened









- Thoroughly cleaned by brush
- Painted (so far by brush, spray in future...?)
- Dried for at least 7 days at ambient temperature in clean ambient







## Main assembly phases: joining of the two parts by means of neutral black silicone



Neutral black silicone on one part



The two parts joined by silicone and clips



The space between the two parts was also externally filled



Final product

## Main assembly phases: gluing of the piezo sensor




Bi-component glue



Few drops of glue on the piezo surface




Use of the structure to mark the place



Hardening of the glue. The hemisphere was non levelled to avoid piezo sliding

#### Main assembly phases: gluing of the manometer and nano beacon



The manometer glued by black silicone and covered by tape



The nano beacon externally levelled with the structure



The manometer after the silicone drying and the removing of the tape




The nano beacon inserted into the structure and glued by transparent silicone


## Main assembly phases: mountig of the PMTs to built 1 complete DOM



Cutting of the pins for the PMTs



Transparent neutral silicone was applied on the structure



Mounting of the O-rings



Installing of the PMT respecting tails orientation




## Main assembly phases: mounting of the deflector rings





Shaping of the deflector rings by means of the press (designed by NIKHEF, thanks to ECAP for technical plots)



Positioning of the rings in the notches on the support structure



Removig of the foils

## Main assembly phases: connection in the octopus board



Mounting of the HV fence even by a drop of glue





View of the large Octopus board connectors

Connection of PMTs to the small Octopus board




#### Main assembly phases: functionality test by means of leiden cable and PC



Leiden cable connecting large Oct. Board to CLB



DOM test bench ( with operator...)



The external add & drop connecting the CLB to the PC

#### Result of the functionality test:


The small octopus board mounted didn't work.

It was replaced with a correct one

( an NCR was opened...)

### Main assembly phases: functionality test of the two assembled halves






Functionality test of the piezo sensors




- Temperature
- Humidity
- ID from each PMTs



## Main assembly phases: pouring of the gel




Pouring of the gel into the bottom



Flowing of the gel during the pouring



Pouring of the gel into the top



Flowing of the gel during the pouring



## Main assembly phases: closure of the DOM and sealing






First Catania DOM closed and sealed







## Gel detachments after some few days of closure underpressure @ 200 mBar






An air re-entry in the DOM removed after few days the detachments

#### **Test and measurements in dark box : DC rates**






DC rates after two hours of power on








After 11 days of power on















DOM temperature



**DOM Humidity**