

Techincal Meeting

SalaF:

- The control room was completely emptied except for chemicals
- Wired network installation is ongoing, probably need to buy longer fibers
- LN2

Water Pool:

- A waterproof layer deposited on the ground plus waterproof barriers on the sides
 - Project under consideration by the environment service at LNGS

Polyethylene:

- Recuperate LIME polyethylene and recuperate the spare from LNGS
- New concept in development to minimize cost and PE waste

Inner Detector:

- Nylon 66 and its machining orders are slowly progressing, ready before summer break
 - Assembly to start in LNF in September
- 2nd interaction with the PMMA box company
 - No issue in producing the box, SS insert for the gas thighness for both the windows and the sides

Copper:

- The Fantini company is available to carry on the work
 - Radiopure box + Opera copper + Installation and logistic
 - Company visit next week

